





Hintergrundinformationen zu ausgewählten Themen zum nuklearen Störfall in Japan

Nr. 053 (27.05.2011, 14:00 Uhr)

Daten von TEPCO und JAIF zum Status der Kernkraftwerke am Standort Fukushima I

(CSO-4 KIT)

Der Betreiber TEPCO (Tokyo Electric Power Company) hat auf seiner Internet-Seite <u>http://www.tepco.co.jp/en/nu/fukushima-np/index-e.html#anchor02</u> Informationen in Form von Powerpoint Präsentationen und Texten/Tabellen in englischer Sprache zusammengestellt, die den Zustand der Kernkraftwerke am Standort Fukushima I darstellen sowie die aktuellen und geplanten Maßnahmen erläutern, die zur Sicherung der Reaktoren getroffen werden.

Der Fortschritt der aktuellen Arbeiten in Fukushima wird den Planungen gegenüber gestellt. Die im Folgenden zusammengestellten Text- und Bilddokumente veranschaulichen eindrücklich die Leistungen der Arbeiter vor Ort. Die Dokumente auf der TEPCO-Internet-Seite erfahren regelmäßig ein Update. Die aktuellen Dokumente sind vom 16., 17. und 27. Mai 2011.

Die Hintergrundinformation gliedert sich wie folgt:

- Progress Status ,Roadmap towards restoration from the accident at Fukushima Daiichi NPP' (Seite 1)
- Current status of roadmap (issues / targets / major countermeasures) (Seiten 2-9)
- Progress status of countermeasures (Seiten 10-13)
- Progress status of cooling (Seiten 14-21)
- Implementation status of mitigation (Seiten 22-27)
- Progress status of decontamination and monitoring (Seiten 28-29)
- Progress status of countermeasures against aftershocks (Seiten 30-31)
- Progress status of environment improvement (Seiten 32)
- Overview of the earthquake & tsunami and nuclear accident (Powerpoint Seiten 33-45)
- Current Status of Fukushima Daiichi and Fukushima Daini nuclear power plant (ppt Seiten 46-62)
- Roadmap towards restoration from the accident (Powerpoint Seiten 63-76)
- Excerpt: Roadmap towards restoration from the accident (Powerpoint –Seiten 77-99)
- Information on status of nuclear power plants in Fukushima (Seiten 100-105)

Das Dokument hat eine Größe von 25MB.

Progress made during last one month following the disclosure of "Roadmap towards Restoration from the Accident at Fukushima Daiichi Nuclear Power Station" on April 17 is summarized below:

Please refer to the attached "Current status of Roadmap

(issues/targets/major countermeasures)

1. Basic policy (no change)

By bringing the reactors and spent fuel pools to a stable cooling condition and mitigating the release of radioactive materials, we will make every effort to enable evacuees to return to their homes and for all citizens to be able to secure a sound life.

2. Targets (no change)

- Based on the basic policy, two steps set as targets in the previous roadmap remain the same: Step 1: Radiation dose is in steady decline.
 - Step 2: Release of radioactive materials is under control and radiation dose is being significantly held down.
 - (Note) Issues after Step 2 will be categorized as "Mid-term Issues"
- Target achievement dates tentatively set in the previous roadmap remains the same, although there will still be various uncertainties and risks:

Step 1: targeting mid July

Step 2: around 3 to 6 months (after achieving Step 1)

3. Summary of progress made in the last one month and planned actions (main changes)

1. Added areas and issues

- The previous roadmap set 3 areas ("Cooling", "Mitigation", "Monitoring /Decontamination") and 5 issues ("Reactors", "Spent fuel pools", "Accumulated water", "Atmosphere, Soil", "Measurement, Reduction, Announcement")
- Reflecting progress made in the last one month, 2 areas ("Countermeasures against aftershock", "Environment improvement") and 3 issues ("Groundwater", "Tsunami, reinforcement, etc", "Life/work environment" were newly added, resulting in 5 areas and 8 issues.
- Number of countermeasures against issues increased to 76 from 63 accordingly.

2. "Issue 1. Reactors": revision of prioritized countermeasures due to the coolant leakage

- Entered into R/B in Unit1 after improving work environment. Confirmed status of R/B and calibrated instrumentations (reactor water level, etc.)
- As a result, it turned out that the coolant leakage from PCV occurred in Unit 1 as well as in Unit 2. There will be the same risk in Unit 3.
- Accordingly, as a major countermeasures to achieve "cold shutdown" in Step 2, revision was made to prioritize "establishment of circulating injection cooling (please refer to the figure in upper right)" over flooding operation (flooding the PCV up to the top of active fuel). In circulating injection cooling, contaminated water accumulated in buildings is reused to be injected into the PCV after being processed.

- 3. "Issue 2. SFP": Implementation of several measures ahead of schedule
 - Progress has been made relatively as scheduled. "Remote controlled operation" of "Giraffe" etc in Unit 1, 3, and 4 were implemented



ahead of schedule. Installation of heat exchanger in SFP previously scheduled in Step 2 is expected to be implemented in Step 1.

4. "Issue 3. Accumulated water": Steady increase until operation of processing facilities

- circulating injection cooling to control accumulated water are key items.
- Countermeasures to prevent contamination spreading into the sea are reinforced.
- "sub-drain management" and "shielding method of underground water"

5. "Issue 7. Aftershocks, Tsunami": countermeasures are reinforced

- Potential aftershocks and tsunami are reset as issues
- Set "installment of temporary tide barriers" as a countermeasure in addition to "adding redundancy of power source", "transfer of emergency power source to the upland", and "adding redundancy of water injection line"
- In addition to SFP in Unit 4, reinforcement work of each unit is under consideration.

6. "Issue 8. Life/work environment: progress is being made step by step

- in summer season has been initiated.
- and "installation of rest station"

May 17, 2011 Tokyo Electric Power Company

R/B T/B Water injection to the PCV Connection Circulating to normal 塩分処理 feed system desalination 除染処理 decontamination amua キンプ Inflow to T/B

Image of Circulating Injection Cooling

 Accumulated water increases as new water is found in R/B in Unit 1. While additional storage is secured as a tentative measure, operation of processing facilities and early establishment of

Set "mitigation of groundwater contamination" as a new issue. Added new measures such as



Set as new area/issue reflecting the fact that improvement of life/work environment of workers

Necessary measures will be taken in addition to previously implemented "improvement of meal"

Current Status of Roadmap (issues/targets/major countermeasures) as of May 17

Red colored: newly added to the previous version, Blue colored: modified from the previous version



Current Status of Roadmap (issues/targets/major countermeasures) as of May 17

Red colored: newly added to the previous version

lssues		As of April 17	Step I (around 3 months) current status (as of May 17)	Step II (around 3 to 6 months after achieving Step I)	Mid-term issues
III. Monitoring/ Decontamination	(ອ) Measurement, Reduction and Announcement	Expand/ enhance monitorin of results fast and accurate	ng of radiation dose in and out of the power station and inform	Sufficiently reduce radiation dose in evacuation order / Deliberate Evacuation Preparation Area/ Evacuation Preparation Area	Continue monitoring and informing environmental safety
IV. Countermeasures against aftershocks, etc	(Enhancem aft preparatio f	ent of countermeasures against ershocks and tsunami; n for various countermeasures or radiation shielding (Unit 4 spent fuel pool) Install supporting structure	Consideration /implementation of reinforcement work of each Unit	Reinforcement work of each Unit
V. Environment improvement	(∞) Life/work environment		Improvement of workers' li	ife/work environment	

Overview of Major Countermeasures in the Power Station as of May 17



Current Status of Countermeasures (1)

Red colored: newly added to the previous version



Current Status of Countermeasure (2)

Red colored: newly added to the previous version



Legend : Implemented :

: Under construction

: Field work started

: Field work not started yet

Current Status of Countermeasures (3)



Legend

Current Status of Countermeasures (4)

Red colored: newly added to the previous version



: Under construction : Field work started Legend Implemented

: Field work not started vet

Current Status of Countermeasures (5)

Red colored: newly added to the previous version

against attensives against tsunami (Countermeasure sig) - Transforming menigoncy power sources to the upland (April 15) - Addition of tedundant water injection line (by April 15) - Setting fire trucks etc. to the upland (by April 15) - Setting fire trucks etc. to the upland (by April 15) - Setting fire trucks etc. to the upland (by April 15) - Setting fire trucks etc. to the upland (by April 15) - Setting fire trucks etc. to the upland (by April 15) - Preparation for various countermeasures for radiation shielding [Countermeasure 72] (application of starburger water injection line (by April 15) - Preparation for various countermeasures for radiation shielding [Countermeasure 72] (application of starburger water installation of supporting structure under the bottom of the pool [Countermeasure 26] - Soundness of structure was analyzed and evaluated. After removing the weckage, installation work starts. (around May 23) - Preparation for various countermeasure 72] (application shielding [Countermeasure 73] - Preparation shielding [Countermeasure 75] (to Step 2) - Province of the pool [Countermeasure 75] (to Step 2) - Province of temporary dormitory - Province of temporary dormitory - Preparation of temporary dormitory - Preparation of temporary dormitory - Preparation of temporary dormitory - Preparation of test station at the site - Installation of rest station at the site and restoration of existing station - Expansion of rest station at the site and restoration of existing station - Expansion of rest station at the site and restoration of existing station - Expansion of rest station at the site and restoration of existing station - Expansion of rest station at the site and restoration of existing station - Expansion of rest station at the site and restoratio	Issues	<step 1(t<="" th=""><th>argeting mid July)> :Radiation dose is in steady decline Current status (as of May 17)</th><th></th></step>	argeting mid July)> :Radiation dose is in steady decline Current status (as of May 17)	
Strongest, etc Improvement of workers' life/work environment (Countermeasure 75] Continuing and enhancement of improvement of workers' life/work environment (Countermeasure 75] Preparation for various countermeasures for radiation shielding [Countermeasure 77] Continuing various countermeasures for radiation shielding [Countermeasure 77] (application of slurry) Preparation for various countermeasures for radiation shielding [Countermeasure 77] Continuing various countermeasures for radiation shielding [Countermeasure 73] (b) Unit 4) Installation of surry) Preparation for various countermeasures for radiation shielding [Countermeasure 77] Continuing various countermeasures for radiation shielding [Countermeasure 73] (c) Unit (c) Un	(Countermeasures against tsunami [Countermeasure 69] -Transferring emergency power sources to the upland (April 15) - Addition of redundant water injection line (by April 15) - Setting fire trucks etc. to the upland (by April 18) - Enhancement of countermeasure against tsunami [Countermeasure 70] - Installation of temporary tide barriers		Target 5 countermeasure
Preparation for various countermeasures for radiation shielding [Countermeasure 72] (application of stury) - Pipe work completed, pumping vehicle set (May 17) - Pipe work com	nami, ent, etc measures shocks, etc	((u -5	Unit 4) Installation of supporting structure inder the bottom of the pool [Countermeasure 26] Soundness of structure was analyzed and evaluated. After removing the wreckage, installation work starts. (around May 23)	Enhancemer es against aft etc
Improvement of workers' life/work environment Countermeasure 74] Move to temporary dormitory Securing daily life water Installation of rest station at the site Reprovement of meals upgrade of Lodging facility Lodging facility Lodging facility Lotging facility Lo		Preparation for various countermeasures for radiation shielding [Countermeasure 72] (application of slurry) - Pipe work completed, pumping vehicle set (May 17)	Continuing various countermeasures for radiation shielding [Countermeasure 73]	nt of ershocks,
	(∞) Life/work environment V. Environment improvement	Improvement of workers' life/work environment [Countermeasure 74] Improvement of meals Upgrade of Lodging facility Securing daily life water Installation of rest station at the site (approx. 600 m ²)	Continuing and enhancement of improvement of workers' life/work environment [Countermeasure 75] (to Step 2) From July: Move to temporary dormitory Installation of temporary dormitory Expansion of temporary dormitory Increasing available amount of daily life water Expansion of rest station at the site and restoration of existing station Expansion of rest station at the site and restoration of existing station	Target ^그 Enhancement of environment improvement

					Legend :	Implemented :Under constructio	n : Filed wor construct							
Areas	Issues	Target		Countermeasures	Unit 1	Unit 2	Unit 3							
				Countermeasure [1]: Injecting fresh water into the RPV by pumps	-In progress (from March 25)	-In progress (from March 26)	-In progress (from M							
			ril 17	Countermeasure [2]: Injecting nitrogen gas into the PCV (start from Unit1)	-In progress (from April 6)	-Injection line is under preparation (from April 16)	-Injection line is und preparation (from Ap							
			by Api	Countermeasure [3]: Consideration of flooding the PCV up to the top of active fuel	-Under consideration (from April 13)	-Under consideration (from April 13)	-Under consideration 13)							
			es started	Countermeasure [4]: Lower the amount of steam generated by sufficiently cooling the reactor (to be achieved by countermeasures in Step1 and Step2)	-Various countermeasures have been taker	-Various countermeasures have been taken	-Various countermea been taken							
			ermeasure	Countermeasure [5]: Consideration of shielding the leakage by covering the reactor building	-Consideration is completed		-Designing is in prog (continue to Step 2)							
			Counte	Countermeasure [7]: Cooling at minimum water injection rate (control the leakage of contaminated water)	-In progress	-In progress	-In progress							
				Countermeasure [8]: Install interconnecting lines of offsite power soon	-Installation completed									
		ธิน	Target [1] Stable cooling Countermeasures in Step 1	Countermeasure [6]: Consideration of sealing the leakage location in the PCV		-Under consideration (various tests of grout materials are in progress)								
ooling	actors	table cool			table cooli	Countermeasure [9]: Flood the PCV up to the top of active fuel	-While flooding operation started from May 6, consideration of shielding measure of leakage in the PCV is in progress. (Countermeasure [16])	-Flooding measure is under consideration (Countermeasure [3])	-Flooding measure is consideration (Coun [3])					
	(1) Re	[arget [1] St			Countermeasure [10]: Reduce the amount of radioactive materials (utilization of standby gas treatment system (filter), etc.) when PCV venting (release of steam containing radioactive materials into the atmosphere)	-Not necessary at this moment	-Not necessary at this moment	-Not necessary at th						
		E E		Countermeasure [11] (integrate with countermeasure [15]): Inject nitrogen gas into the PCV	-In progress (from April 6)	-Injection line is under preparation (from April 16)	-Injection line is und preparation (from Ap							
				sures in S	sures in S	isures in S	isures in S	isures in S	sures in S	isures in S	Countermeasure [12]: Circulate the accumulated water back into the RPV after processing it	-Site survey was conducted (April 26, May 11) -Preparation of injection line is scheduled to start from May 21	-Injection line is under preparation (from April 9)	-Injection line is und preparation (from Ap
				(Countermeasures in Step 2) Countermeasure [45]: Reuse of processed water as reactor coolant	-Same as Countermeasure [12]	-Same as Countermeasure [12]	-Same as Counterm							
				Cou	Cou	Co	Countermeasure [13]: Recover heat exchange function for the reactor	-Installation work is in progress (May 13)	-Basic design is completed. Detailed design is in progress. -Manufacturing heat exchanger	-Basic design is com Detailed design is in -Manufacturing heat				
				Countermeasure [14]: Continue cooling by current minimum water injection rate.	- In progress	- In progress	- In progress							
				Countermeasure [16]: Seal the leakage location in the PCV	-Confirming leakage spot and leaking amount (plant parameter confirmation, site survey, etc)	-Sealing measure is under consideration (Countermeasure [6])	-Confirming leakage (plant parameter cor							
					Countermeasure [76]: Improve working environment	-Measurement of radiation dose, Removal of debris, Entering into the building (May 9)	-Measurement of radiation dose, Preparation for Entering into the building	-Measurement of rac Removal of debris, F for Entering into the						

k started, but ion not started	:Field work not started yet
	Unit 4
arch 25)	
er vril 16)	
n (from April	
asures have	
ress	-Designing is in progress (continue to Step 2)
s under termeasure	
is moment	
er vril 16)	
er vril 16)	
easure [12]	
pleted. progress. exchanger	
status ifirmation)	
liation dose, Preparation building	

Areas	Issues	Target		Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4
			asures started by April 17	Countermeasure [18]: Consideration/implementation of improving reliability of external water injection by concrete pumpers ("Giraffe", etc.)/switch to remote-controlled operation.	-Reliability improvement: manufacturing hoses with enhanced durability (high-spec polyethylene pipe) -Measures to reduce radiation dose: allocated concrete pumping vehicle equipped with remote controllable arm		-Same as Unit 1	-Same as Unit 1
			Counterme.	Countermeasure [19]: Sampling and measurement of steam/pool water by "Giraffe", etc.	-will be considered including the sampling method	- Analyzed water of the pool in skimmer surge tank. Confirmed that most of the fuel were intact.	-Confirmed that most of the fuel were intact by analyzing water in the pool	-Confirmed that most of the fuel were intact by analyzing water in the pool
	ools	cooling		Countermeasure [22]: Continuation of water injection by "Giraffe", etc	-Reliability improvement: manufacturing hoses with enhanced durability (high spec polyethylene pipe) -Measures to reduce radiation dose: allocated concrete pumping vehicle equipped with remote controllable arm (2 vehicles)		-Same as Unit 1	-Same as Unit 1
I. Cooling	Spent Fuel F	et [4] Stable (Step 1	Countermeasure [23]: Restoration of water injection through normal cooling system.		 Continue water injection through normal cooling system Addition of heat exchange function is treated in Countermeasure [25,27] 		
	(2)	Targ	Targ Countermeasures in	Countermeasure [24]: Restoration of normal cooling system	-Radiation measurement by γcamera and robot(from April 30 to May 6) -Radiation reduction by flushing and shielding facility is under consideration (from May 11)		-Confirmation of power system stability through water level measurement by "Giraffe"etc(from May 8 to May 15) -Water injection through normal cooling system(from May 16)	-Implementing site survey (to the end of May) -Removing debris. Restoration work will start after the removal.
				Countermeasure [25]: Install heat exchangers.	-Manufacturing heat exchanger	-Manufacturing heat exchanger -Removing debris in working environment (from May 4) - Installation work is in progress (from May 17)	-Manufacturing heat exchanger. Installation work will start after it is transferred to the site.	-Manufacturing heat exchanger
				(Countermeasures in Step 2) Countermeasure [27]: Cooling by installation of heat exchangers	-Cooling will start after installing heat exchanger (Countermeasure [25])	-Cooling will start after installing heat exchanger (Countermeasure [25])	-Cooling will start after installing heat exchanger (Countermeasure [25])	-Cooling will start after installing heat exchanger (Countermeasure [25])
			tarted by	Countermeasure [29]:Identify leakage path and examine and implement preventive measures	 Putting sandbags including radioactive dec Installation of contamination preventive fer Shielding between trench and building (Ap etc. 	contaminants (zeolite) into the por nces (silt fence) in the port (from A ril 7: completed in Unit 4)	t (from April 15 to 17: put 10 sets o pril 11 to 14: installation)	of baskets including sandbags)
		on level	ieasures st April 17	Countermeasure [30]:Transferring accumulated water to facilities that can store it (condenser and Centralized Waste Treatment Facility)	 Unit 2 Turbine Building accumulated water Implementation of waterproof work etc. in other section of the section of	> condenser (April 13 transfer c order to transfer water from Unit 2	ompleted) Turbine Building to Centralized R	adiation Waste Treatment Facility
		adiati	Intern	Countermeasure [31]: Preparing decontamination and desalt of transferred	- Selection of decontamination / desalt, cons	sideration of basic design etc.		
		high ı	Cot	Countermeasure [32]:Preparing to install tanks	 Arrangement of tank, selection of installation Cancellation application of permission and 	on place, preparation authorization regarding deforesta	ition	
		r water with		Countermeasure [37]:Utilization of "Centralized Waste Treatment Facility", etc. to store water	 After waterproof check in Centralized Radi transferring accumulated water in Unit 2 from Installation of tanks [For receiving treated water Transferring accumulated water in Unit 2 a Process Building) (start transferring accumulated water) 	ation Waste Treatment Facility (H om April 19 water] May 10 : Approx. 11,000 to ind 3 into Centralized Waste Trea iulated water in Unit 3 from May 1	igh-temperature Incineration Build ns tment Facility (High-temperature In 7)	ing and Main Process Building), ncineration Building and Main
		ace for		Countermeasure [38]:Install water processing facilities	- Decontamination / desalt equipments insta	llation work is in progress		

Areas	Issues	Target		Countermeasures	Unit 1	Unit 2	Unit 3	
		torage pl	tep 1	Countermeasure [39]:Examination and implementation of backup measures (installment of additional tanks)	-Installation of tanks [For receiving treated 16 to Step 2)	water] late June : Approx. 28,000	tons, Preparing instal	
	Water	ufficient s	isures in S	(Countermeasure in Step 2) Countermeasure [42]:Expansion of additional tanks to store high radiation-level contaminated water	- Consideration of installation of additional tanks to store high radiation-level contaminated wa		contaminated water	
	cumulated	: Secure s	counterme	(Countermeasure in Step 2) Countermeasure [43]:Continuation and reinforcement of decontamination and desalt of high radiation-level water	 Consideration and preparation for installa Preparation for enhancement of desalt eq 	tion of backup treatment equipme uipments	nts	
litigation	(3) Ac	arget [6]	U U	(Countermeasure in Step 2) Countermeasure [45]:Reuse of processed water as reactor coolant	- In progress in Countermeasure [12]	- In Progress in Countermeasure [12]	- In Progress in Countermeasure [
II. M		21		Countermeasure [64]:Mitigation of contamination in the ocean	- installation of silt fence (from April 11 to 1	4)	<plan> -Installation of circul -Installation of steel</plan>	
				Countermeasure [65]:Isolation of high-level radioactive water		- Blocking of vertical shaft of turbine trench (planned at the end of May)	- Blocking of vertica turbine trench (plan end of May)	
		vater with low	ed by	Countermeasure [33]:Preparing to store with tanks and barges	- Installation of tank (as of May 17 13,200 - Megafloat 10,000 tons (planned to arrive	tons) in port of Fukushima Daiichi on Ma	ay 20)	
			t [7]: Store and process water wir radiation level ermeas Countermeasures start	Countermeasure [34]:Preparing for decontamination and desalt of contaminated water	- Decontamination / desalt equipments inst	allation work is in progress		
		rocess on level		Countermeasure [35]: Preparing to install a reservoir	- Planning to use tank instead of reservoir			
		ore and p radiatio		counte	Countermeasure [36]:Preparing to decontaminate sub-drainage water after being pumped up	- Preparing to decontaminate in tank on the	e ground etc. (zeolite etc.)	
		[7]: Sto		Countermeasure [40]:Increase storage capacity by adding tanks, barges, Megafloat, etc	 Installation of tanks (May 8 : 2,200 tons) note> Installation of additional tanks (mid barges (late June : 1,200 tons and 1,000 to 	May : 6,200 tons, late May : 6,40 ons)	0 tons, early June : 3,	
		Target	Counte ures in	Countermeasure [41]:Decontaminating contaminated water using decontaminants to below acceptable criteria	- Use of decontaminants (zeolite) : test ope	eration (from May 3), full operation	(from late May)	
	pung	event spread	res in	Countermeasure [66]:Examination of mitigation measures of groundwater contamination	- Examined mitigation measures of ground	water contamination (countermeas	sure [67],[68])	
	ndergro Water	[13]: Pronation s	rmeasu Step 1	Countermeasure [67]:Implementation of mitigation measures of groundwater contamination	- Restoration of sub-drain pump (planned in - Management of sub-drain in accordance v	n mid June) with planned expansion of storage	and treatment facility	
	(4) UI	Target contami int	Counte	Countermeasure [68]:Examination of shielding methods of groundwater	-Choose most appropriate method to shield underground water by evaluating the effect of v durability(Continue to Step 2)		the effect of water sh	
		ldings	ril 17	Countermeasure [47]:Inhibit scattering of radioactive materials by full-scale dispersion of inhibitor after confirming its performance	- Confirmed unevenness of dispersion and	solidification status of soil by test	dispersion	
		on buil by Ap	on bui by Ap	Countermeasure [48]:Prevent rain water contamination by dispersion of inhibitor	- Developed remote-controlled crawler dar	np for dispersion		
		terials	started	Countermeasure [49]:Removal of debris	 Started installation of remote-controlled h (Removed debris (volume of 31container) 	eavy machinery (April 6 test run, A of approx. 4m3) (by April 17))	April 10 full operation)	
c	/ Soil	/ Soil	easures (Countermeasure [50]:Examination and implementation of basic design for reactor building cover and full-fledged measure (container with concrete roof and wall, etc.)	Examination of basic design for reactor building cover		Examination of basi reactor building cov	

	Unit 4
ation place fo	or underground tanks* (from May
2]	
ate purifying pipe sheet pi	equipments (late May) le (continue to Step 2)
shaft of ned at the	- Completed blocking of vertical shaft of turbine trench (April 7)
600 tons), Me	egafloat (late May : 10,000 tons),
(continue to	Step 2)
ield, earthqua	ake resistance, and
c design for er	Examination of basic design for reactor building cover

Areas	Issues	Target		Countermeasures	Unit 1	Unit 2	Unit 3	Unit 4				
II. Mitigatio) Atmosphere	ering of radioa and ground	Counterm	Countermeasure [51]:Consideration of solidification, substitution and cleansing of contaminated soil (mid-term issues.)	- Confirmed solidification of soil by dust inhibitor							
	(2	Prevent scatte	sures in Step 1	Countermeasure [52]:Dispersion of inhibitor	-Approx. 105,000 m2 of plane and slope (as -Approx. 49,000 m2 around Units 1 to 4 (as <plan> -Approx. 420,000 m2 of plane and slope (to -Approx. 120,000 m2 around Units 1 to 4 (to</plan>	of May 12) of May 12) the end of June) the end of May)						
		let [9]:	ermea	Countermeasure [53]:Removal of debris	 Removed debris (volume of 127 containers Continuation of removal work 	of approx. 4m3) (from April 6 to	May 10)					
		Targ	Count	Countermeasure [54]:Installation of reactor building covers	- Started preparation construction work (from May 13)		- Designing is in progress(Contin	ue to Step 2)				
itoring	on and	ance	started	Countermeasure [57]:Monitoring sea water, soil and atmosphere within the site boundary (25 locations.)	 In progress Implemented atmosphere monitoring when 	opened the door of reactor build	ding in Unit 1(May 8, 9)					
contamination / Mon	t, Reductic ncement	¢pand/enha toring	measures s y April 17	Countermeasure [58]:Monitoring radiation dose at the site boundary (12 locations.)	 In progress Implemented atmosphere monitoring when 	opened the door of reactor build	ding in Unit 1(May 8, 9)					
	asuremen Annour	get [11]: Ey moni	Counterr	Countermeasure [59]:Consideration of monitoring methods in evacuation order/ planned evacuation/ emergency evacuation preparation areas.	- Measurement of airborne radiation within 2 road (April 18). Implemented fixed point mea	0 km radius from the power plan asurement in 50 spot (May 6,13)	it. Implemented measurement in 12	28 spots within 2km from main				
III. De	(6) Me	Count ermea sures in Step	Countermeasure [60, 61]:Expansion, enhancement and announcement of monitoring	-Continue monitoring in and around the powe	er station (to Step 2)							
			ermeas started pril 17	Countermeasure [20]:Seismic tolerance assessment of Unit 4.				-Evaluated resistance against earthquake of SFP in Unit 4				
etc.		er	Count ures : by A	Countermeasure [21]:Continue monitoring and examine necessary countermeasures				-Continue surveillance and considered reinforcement work				
rshocks,	t, etc.	of disast		Countermeasure [69]:Countermeasures against tsunami	 Transferred emergency power sources to t Added redundancy of water injection line (t 	he upland (April 15) o April 15), Set fire trucks etc. to	o the upland (to April 18)					
ainst after	iforcemen	xpansion	Step 1	Countermeasure [70]:Enhancement of countermeasures against tsunami	- Installation of temporary tide barriers (the e	end of June)						
measures ag	sunami, rein	i]: Prevent e	j]: Prevent e	j]: Prevent e]: Prevent ex	i]: Prevent e>	neasures in (Countermeasure [26]:(Unit 4) Installation of supporting structure under the bottom of the pool				- Soundness of structure was analyzed and evaluated. After removing the wreckage, installation work starts. (around May 23)
Counter	T (7)	arget [1	Countern	Countermeasure [71]:Planning/implementation of reinforcement work of each Unit	- Plan to evaluate earthquake resistance (Co	ontinue to Step 2)						
Ν. Σ		F		Countermeasure [72]:Preparation of various countermeasures for radiation shielding (application of slurry)	- Pipe work completed, pumping vehicle set	(May 17)						
				Countermeasure [73]:Continuation of various countermeasures for radiation shielding	(Continue to Step 2)							
onment ement	vement work nent at ite	[17]: ≿e the iment	neasur tep 1	Countermeasure [74]:Improvement of life/work environment of workers	- Improvement of meals, upgrade of lodging	facility, securing daily life water,	installation of rest station at the sit	e (approx. 600m2)				
V. Environ Improvem	(8) Impro of life/ environn the s	the s Target Enhanc environi improve	Counterr es in S	Countermeasure [75]:Continuation and enhancement of improvement of life/work environment of workers	(Continue to Step 2) - Installation of temporary dormitory (move to the site and restoration of existing station (co	o the dormitory from July), increa ontinue to expand after July as w	asing available amount of daily life rell)	water, expansion of rest station at				

lss	ues		Countermeasures	Implementation Status	Photos and figures
I. Coolin	(1) Cooling the F	Unit 1	Countermeasure [76] Improvement of work environment	Measurement of radiation dose, Enter into the building (May 9)	Improvem by checking inside of the reactor buildings by Packpot Improvem checking inside of the reactor buildings by Packpot
	Reactors		Countermeasure [11] Inject nitrogen gas into the PCV	Implementing from April 6	Initiogen supply app Image: supply app



ent of work environment

local exhauster

paratus





at the carry-in gate for large stuff, installation of alternative facility



(in front of the gate at 1fl)

ſ	lss	ues		Countermeasures	Implementation Status	Photos and figures
				Countermeasure[14] Continue cooling by current minimum water injection rate		Image of flooding PCV
I. Cooling				Countermeasure[16] Seal the leakage location in the PCV		Flooding to the top of active fuel
	(1) Cooling the R	Unit 1	Countermeasure [9] Flood the PCV up to the top of active fuel			
		eact		Countermeasure [12, 45]	- site survey (April 26, May 11)	原子炉建量(R/B)
		Ors		Reuse of processed waters reactor coolant Countermeasure [12, 45] Establishment of circulating injection cooling	- operation will start when accumulated water process starts	
						Т/вісжа
						System outline of water reuse as reactor processing accumulated wat
1						







lss	ues		Countermeasures	Implementation Status	Photos and figures			
			Countermeasure [76] Improvement of work environment	Measurement of radiation dose, Preparation to enter into the building				
I. Cooling			Countermeasure [11] Inject nitrogen gas into the PCV	Installed piping to the entrance of the building (May 7)	Countermeasure to seal the damaged location in the PCV			
			Countermeasure [13] Recover heat exchange function for the reactor	-site survey completed (May 8)				
	(1) Cooling the Reactors			Countermeasure[6] Consideration of sealing the leakage location in the PCV	 Testing the sealing measure at laboratory <next step=""></next> '-based on the result of test at laboratory, move on to countermeasure [16] Construction will start after checking the 	water injection		
		Unit 2	Seal the leakage location in the PCV	feasibility of sealing method	ventilation water			
						Countermeasure [9] Flood the PCV up to the top of active fuel Countermeasure[14] Continue cooling by current minimum water injection rate.	outflow	
								-
					Countermeasure [12, 45] Reuse of processed water as reactor coolant	-Implementing injection line work (ongoing from April 9) -In service with the launch of accumulated water treatment		
			Countermeasure [12, 14, 45] Establishment of circulating injetion cooling	Continue to Step 2				



lss	sues		Countermeasures	Implementation Status	Photos and figures
			Countermeasure [76] Improvement of work environment	-Removal of debris, Measurement of radiation dose, Preparation to enter into the building	Demolished and removed debris at the carry-in gate for large stuff, which would be obstacle for installation of
I. Cooling			Countermeasure [11] Inject nitrogen gas into the PCV	Installed piping to the entrance of the building (May 11)	to the end of May)
			Countermeasure [13] Recover heat exchange function for the reactor	-Installation work of heat exchanger will start after the improvement of work environment	Broken pillars at the carry-in gate for large stuff in Unit 3
			Countermeasure[6] Consideration of sealing the leakage location in the PCV	-Will confirm the leakage status/temperature etc and choose countermeasure [16] or [14]	unmanned facilities for debris removal Internal Survey
	(1) Cooling	Un	Countermeasure[16] Seal the leakage location in the PCV		talon (USA) (Sweden)
	the Reactors	nit 3	Countermeasure [9] Flood the PCV up to the top of active fuel		Demolition of broken pillars image of demolition nibbler
	S		Countermeasure[14] Continue cooling by current minimum water injection rate.		Removal of debris brokk 330 (Sweden) bob cat (USA)
			Countermeasure [12, 45] Reuse of processed water as reactor coolant	-Implementing injection line work (ongoing from April 16) -In service with the launch of accumulated water treatment	Vehicle to control unmanned facilities
			Countermeasure [12, 14, 45] Establishment of circulating injection cooling	Continue to Step 2	wireless control vehicle wired cor



he carry-in gate for large stuff in Unit 3



ntrol vehicle

Progress status of cooling (Spent Fuel Pool) (Description)



Progress status of cooling (Spent Fuel Pool) (Description)

-Manufacturing heat exchanger -Removed debris in the working area (May 11) -Installation work is under way(from May 16 to the end of May)	Status of debris in Radwaste Building of Unit 2
-Reliability improvement: enhanced durability of hoses -Measures to reduce radiation dose: switch to remote-controlled operation -Confirmation of power system stability through water level measurement by "Giraffe", etc(from May 8 to May 15) -Water injection through normal cooling system(ongoing from May 16) -Manufacturing heat exchanger. installation work will start after it is transferred to the site.	<image/> <image/>
	Manufacturing heat exchanger Removed debris in the working area May 11) Installation work is under way(from May 16 to the end of May) Reliability improvement: enhanced durability of hoses Measures to reduce radiation dose: switch to remote-controlled operation Confirmation of power system stability hrough water level measurement by 'Giraffe", etc(from May 8 to May 15) Water injection through normal cooling system(ongoing from May 16) Manufacturing heat exchanger. nstallation work will start after it is ransferred to the site.



Progress status of cooling (Spent Fuel Pool) (Description)

Γ	lss	ues		Countermeasures	Implementation status	Photos and figures
				Countermeasure[22] Continuation of water injection by "Giraffe", etc	-Reliability improvement: enhanced durability of hoses -Measures to reduce radiation dose: switch to remote-controlled operation	<image/>
	I. Cooling	(2) Spent Fuel Pool	Unit 4	Countermeasure[24] Restoration of normal cooling system Countermeasure[25,2 7] Install heat exchanger	-Implementing site survey (from April 19 to the end of May) -Removing debris. restoration work will be started after the removal. -Manufacturing heat exchanger	Water injection by "Elephant No. 2" Water injection by "Elephant No. 2" Image: Status of stairs connecting 2nd and 3rd floor in Unit



Implementation status of mitigation (Accumulated Water) (Description)

Iss	ues		Countermeasures	Implementation Status	Photos and figu	
			Countermeasure [37, 39, 42] Securing places to store contaminated water	[Transferring into Centralized Waste Treatment Facility] -Process Main Building: After conducting waterproof check etc., transport from vertical shafts in Unit 2 started. (April 19) -High-temperature Incineration Building: Now conducting waterproof check etc.	Transferring into Centralized Waste Treatment Facility Vertical Shafts at Unit 2 Hatch at Unit 3 T/B at Unit 1 T/B at Unit 2 R/B at Unit 1 R/B at Unit 2 R/B at Unit 2 R/B at Unit 2 R/B at Unit 2 R/B at Unit 2 R/B at Unit 2 R/B at Unit 2 R/B at Unit 2 R/B at Unit 3 R/B at Unit 3 R/B at Unit 3 R/B at Unit 3	
II. Mitigation	(3) Accumulated Water	High level	High level		 [Installation of tanks] -For receiving treated water approx. 11,000t (May 10) <implementation hereafter=""></implementation> -For receiving treated water approx. 28,000t (late June) land preparation for underground tanks (from May 16) 	Image: Constraint of the second se
			Countermeasure [64] Mitigation of contamination in the ocean	 Setting up silt fence Setting up circulating purification system (end of May) <implementation hereafter=""></implementation> Planning for setting up steel sheet pile 		
			Countermeasure [65] Isolation of high-level radioactive water	 closure of Unit 4 turbine vertical shaft (April 6) closure of Unit 2&3 turbine vertical shafts (end of May) 		



Implementation status of mitigation (Accumulated Water) (Description)

lss	ues		Countermeasures	Implementation Status	Photos and figu
II. Mitigation	(3) Accumu	High level	Countermeasure [38, 43, 45] Install water processing facilities/treat and store water	 [Function to decontaminate contaminated water] -Cesium absorption equipment (Kurion, Inc.): Equipment being manufactured *TEPCO staff residing at the factory is supervising to secure the performance and the schedule Start of foundation work at Site (May 8) Treatment tanks, pumps being installed, piping work underway. -Radioactivity treatment equipment (Areva SA): Equipment arrival at Site (May 8) Equipment being installed, piping work underway [Function to desalinate contaminated water] -Desalination equipment (RO method): 	Steps for decontamination> I. Oil separator II. Cesium absorption equipment III. Decontaminant of the post post of the post of
	ccumulated Water	Low level	Countermeasure [40, 41] Increase storage capacity, Decontaminate contaminated water	Increase storage capacity, removal of contaminated water -Installation of tanks: 2,200 t (May 8) 6,200 t (mid May) 6,400 t (late May) <implementation hereafter=""> - Installation of tanks: 3,600 t (early June) - Megafloat: 10,000 t (late May) - barge: 1,200 t (late June) <u>1 000 t (late June)</u> Utilization of decontaminant (zeolite) - Installation in the water, absorption of Cesium by zeolite by self circulation - Decontaminate accumulated water in T/B of Unit 6 after transferred to storage tanks for low level contaminated water - Test Operation (from May 3) - Planned full-scale operation (late May)</implementation>	<megafloat> <megafloat> <t< td=""></t<></megafloat></megafloat>



Progress Status of Mitigation (Groundwater) (Description)

ues	Countermeasures	Implementation Status	Photos and Figure	S
	Countermeasure [66] Examination of mitigation measures of groundwater contamination	- Implementation of closing work for northern vertical shaft of sea water pipe on Unit 2		「「「「「」」」
			Input of crashed Concrete	
(4) Groundwater	Countermeasure [67] Implementation of mitigation measures of groundwater contamination	-Restoration of sub drain pump (mid June) - Sub drain management along with expansion plan of storage/processing facility	wall to shield	
			image of measure to shield	gro
	Countermeasure [68] Examination of shielding methods of groundwater	 Considering underground water flow based on seepage analysis <next step=""> choose most appropriate method to shield underground water by evaluating water shield effect, earthquake resistance, durability</next> 	Seepage analysis model	xar
	(4) Groundwater	Sues Countermeasures Countermeasure [66] Examination of mitigation measures of groundwater contamination Countermeasure [67] Implementation of mitigation measures of groundwater contamination Countermeasure [67] Implementation of mitigation measures of groundwater contamination Countermeasure [67] Implementation of mitigation measures of groundwater contamination Countermeasure [68] Examination of shielding methods of groundwater	Lues Countermeasures Implementation Status Countermeasure [66] Examination of mitigation measures of groundwater contamination - Implementation of closing work for northern vertical shaft of sea water pipe on Unit 2 Countermeasure [67] Implementation of mitigation measures of groundwater contamination -Restoration of sub drain pump (mid June) Sub drain management along with expansion plan of storage/processing facility - Considering underground water flow based on seepage analysis Countermeasure [68] Examination of shielding methods of groundwater - Considering underground water flow based on seepage analysis - next step> choose most appropriate method to shield underground water by evaluating water shield effect, earthquake resistance, durability	ues Countermeasures Implementation of closing work for northern vertical shaft of sea water pipe on Unit 2 Implementation of closing work for northern vertical shaft of sea water Countermeasure [67] magures of groundwater contamination of mitigation measures of groundwater contamination -Restoration of sub drain pump (mid June) -Restoration of sub drain pump (mid June) -Sub drain management along with expansion plan of storage/processing facility -Restoration of sub drain pump (mid June) -Wall to shield -Wall to shield Countermeasure [67] mitigation measures of groundwater contamination -Restoration of sub drain pump (mid June) -Sub drain management along with expansion plan of storage/processing facility -Considering underground water flow based on seepage analysis -next step> -choose most appropriate method to shield underground water by evaluating water shield effect, earthquake resistance, durability -Considering underground water flow based on seepage analysis



Progress status of mitigation (Atmosphere/ soil) (Description)

ls	sues	Countermeasures	Implementation Status	Photos and figure
II. Mitigation	(5) Atmosphere / Soil	Countermeasure [52] Dispersion of inhibitors	Continue dispersion of inhibitor - Test dispersion of inhibitors in the Power Station (from April 1to April 25) - Full-dress dispersion of inhibitors in the Power Station (from April 26) (Record of dispersion of inhibitors up to May 12) - In the Power Station (flat land and slope): Dispersion in approx. 105,000 m2 - Around Units 1 to 4: Dispersion in approx. 49,000 m2 Plan for further implementation> - In the Power Station (flat land and slope): Dispersion in approx.420,000 by the end of June - Around Units 1 to 4: Dispersion in approx.12,000 m2 by the end of May	<image/> <complex-block></complex-block>
				Dispersion of inhibitors in the Power Station (slope) After of the station (slope)



bersion of inhibitors around turbine buildings of Units 1 to 4



ion of inhibitors in the Power Station (flat land)



dispersion of inhibitors in the Power Station

Progress status of mitigation (Atmosphere/ soil) (Description)

Issues Countermeasures Implementation Status Photos Countermeasure [53] - In order to mitigate exposure dose of the workers and improve work efficiency at the site, we have started removing the debris after storing them in the containers using remote-controlled heavy machinery(hydraulic shovel, crawler dump, bulldozer). (from April 6) - The debris at highly-radioactive area(around the turbine buildings of Units 1 to 4) are removed in preference. (Record of removing debris as of May 10) - 127 containers* of debris are removed. *: (Capacity: 3.2*1.6*1.1m, Approx. 4m3) Removing the debris = (5) -Plan for further implementation> We will finish removing the debris -Plan for further implementation> Removing the debris	and figure
= Countermeasure [53] Removal of debris - In order to mitigate exposure dose of the workers and improve work efficiency at the site, we have started removing the debris after storing them in the containers using remote- controlled heavy machinery(hydraulic shovel, crawler dump, bulldozer). (from April 6) - The debris at highly-radioactive area(around the turbine buildings of Units 1 to 4) are removed in preference. (Record of removing debris as of May 10) - The debris are removed. *: (Capacity: 3.2*1.6*1.1m, Approx. 4m3) * (Capacity: 3.2*1.6*1.1m, Approx. 4m3) Around turbine	ry (C building of U
Mitigation Osphere Outside in the highly-radioactive area by the end of May. Soil Vitigation Vitigation	



Container: 3.2*1.6*1.1m, Approx. 4m3)







ecting debris

Progress status of mitigation (Atmosphere/ soil) (Description)

lss	ues	Countermeasures	Implementation Status	Photos and figures
II. Mitigation	(5) Atmosphere /	Countermeasure [54] Installation of reactor building cover	《Init 1》 Start of preparation work * (from May 13) * (- Maintenance of road for crane - Creation of slope for moving of crane - Maintenance of Shallow Draft Quay 	The set of
	' Soil		《Init 3,4》 • On the process of designing	<image/> <image/>



over for Unit 1



ontainment cover for Unit1

Issi	ues	Countermeasures	Implementation Status	Photos and figu
III. Decontamination/ Mo	(6) Measurement, Reduction and	Countermeasure [60, 61] Expansion, enhancement and announcement of monitoring	Continue monitoring in and out of the power st [Land Area] <monitoring 20km="" of="" peripher<br="" radius="" the="" within="">- Monitoring of airborne radiation at 128 points concentration at 12 points by the collaborati MEXT, Power Support Team and TEPCO (/ - Monitoring of airborne radiation at 50 points by Power Support Team (from May 6, week! - Monitoring at 5 points between 3km and 5km of the periphery at the timing of entry in the building of Unit 1 (open the airlock) (May 8 a</monitoring>	iation Result record of airborne radius y> s, and dust on between April 18) y) n radius ind 9) Image: State
nitoring	Announcement		Max Dose Rate at Main Gate 3/15 9:00 11930µSv/h 14000 12000 12000 12000 10000 90 90 90 90 10000 90 10000 90 10000 90 100000 100000 10000 10000000 100000 10000000 100000 10000	Dose Rate at Fukushima Daiici All Northern A Image: Imag

Progress status of decontamination and monitoring (Description)

ires



bint within 20km radius of the

r Power Station



lss	ues	Countermeasures	Implementation Status	Photos and figure
	((Countermeasure [60, 61] Expand/ enhance monitoring and announce	[Ocean Area] <fukushima prefecture=""> - Monitoring of sea water at 16 points (as of April 17) -> Increase the number of the collecting points to 22 for sea water(from May 5) and 2 points for marine soil(from April 29) -Fukushima Prefecture Sampling po Sea water sampling points 20 Points</fukushima>	Ibaraki Prefecture> Start monitoring of sea water at 5 points (from April ints at front sea area- Ibaraki Prefecture Sa
III. Decontamination/ Monitoring	6) Measurement, Reduction and Announcement		Sea water/seabed soil sampling points 2	2 Points

Progress status of decontamination and monitoring (Description)



Progress status of countermeasures against aftershocks, etc. (Description)

lss	ues		Countermeasures	Implementation Status	Photos and figures
IV. Countermeasures against aftersh			Countermeasure [69] Countermeasures against tsunami	 Distribution switchboard and temporary DG ware moved to the upland (April 15) Multiplication of water injection line (until April 15) Setting fire engines in the upland úntil April 18) 	Image: state
	7) Tsunami, reinforcement, e		Countermeasure [70] Enhancement of countermeasures against tsunami	- Installation of temporary tide barrier (target: middle of June)	fire engines in the upland
ocks, etc.	tc.	Un	Countermeasure [26] Installation of supporting structure under the bottom of the fuel pool	 Soundness of structure was analyzed and evaluated Removing debris After removing the debris, installation work starts (around May 23) 	Outline of supporting Image: Constraint of the support of the sup
		nit 4			Removing debris Image: Second se



Progress status of countermeasures against aftershocks, etc. (Description)

lss	ues	Countermeasures	Implementation Status	Photos and figure	S
		Countermeasure [72] Preparation of various countermeasures for radiation shielding	<application of="" slurry=""> - Pipe work completed, concrete pumping vehicle arranged (May 17)</application>	<image/>	Slur
IV. Countermeasures against aftershocks, etc.	(7) Tsunami, reinforcement, etc.	Countermeasure [73] Continuation of various countermeasures for radiation shielding		<image/> <image/>	g chi Situat
				Image: Calification of material	"Е



arry production facility mobile batcher plant)





tion of pipe laying



lephant No.3"

Progress status of environment improvement (Description)

lss	ues	Countermeasures	Implementation Status	Photos and figures
2 V. Environment Improvement	(8) Life/wor	Countermeasure [74] Improvement of life/work environment of workers	- Improvement of meals, Upgrading of lodging facility - Security of daily life water - Installation of rest station at the site (approx. 600m2)	Fest station (in front of Main Anti-Earthquake Building)
	k environment	Countermeasure [75] Continuation and enhancement of improvement of life/work environment of workers	 Installation of temporary dormitory Increasing available amount of daily life water Expansion of rest station at the site and restoration of existing station 	Image: state of the state of



The Great East Japan Earthquake and Current Status of Nuclear Power Stations



All Rights Reserved ©2011The Tokyo Electric Power Company, Inc.

- 1. Overview of the Earthquake & Tsunami and Nuclear Accident
- 2. Current Status of Fukushima Daiichi and Fukushima Daini Nuclear Power Station
- 3. Roadmap towards Restoration from the Accident



1. Overview of the Earthquake & Tsunami and Nuclear Accident

(updated May 18, 2011)



All Rights Reserved ©2011The Tokyo Electric Power Company, Inc.
Tohoku Pacific Ocean Earthquake

	Time:	2:46 pm on	Fri, March	11, 2011.
--	-------	------------	------------	-----------

Place: Offshore Sanriku coast (northern latitude of 38 degrees, east longitude of 142.9),
 24km in depth, Magnitude 9.0

>Intensity: Level 7 at Kurihara in Miyagi Miyagi prefecture

Upper 6 at Naraha, Tomioka, Okuma, and Futaba in Fukushima pref.

Lower 6 at Ishinomaki and Onagawa in Miyagi pref., Tokai in Ibaraki pref.

Lower 5 at Kariwa in Niigata pref.

Level 4 at Rokkasho, Higashidori, Mutsu and Ohma in Aomori pref., Kashiwazaki in Niigata pref.





Seismic Observed Data

Observation Point (The lowest basement of reactor buildings)		Obser	ved data (*in	terim)	Maximum Response Acceleration			
		Max Ac	timum Respo	nse al)	against Basic Earthquake Ground Motion (Gal)			
		Horizontal (N-S)	Horizontal (E-W)	Vertical	Horizontal (N-S)	Horizontal (E-W)	Vertical	
	Unit 1	460 ^{*2}	447 ^{*2}	258 ²	487	489	412	
Fukushima Daiichi	Unit 2	348 ^{*2}	550 ^{*2}	302 ^{*2}	441	438	420	
	Unit 3	322 ^{*2}	507 ^{*2}	231 ^{*2}	449	441	429	
	Unit 4	281 ^{*2}	319 ^{*2}	200 ^{*2}	447	445	422	
	Unit 5	311* ²	548 ^{*2}	256 ^{*2}	452	452	427	
	Unit 6	298 ^{*2}	444 ^{*2}	244	445	448	415	
Fukushima	Unit 1	254	230 ^{*2}	305	434	434	512	
	Unit 2	243	196 ^{*2}	232 ^{*2}	428	429	504	
Daini	Unit 3	277 ^{*2}	216 ^{*2}	208 ^{*2}	428	430	504	
	Unit 4	210 ^{*2}	205 ^{*2}	288 ^{*2}	415	415	504	

Comparison between Basic Earthquake Ground Motion and the record of intensity

*1: The data above is interim and is subject to change.

*2: The recording time was about 130-150 seconds



Height of Tsunami

- Based on the evaluation method by the Japan Society Civil Engineers revised on 2002, we conducted an assessment regarding Tsunami of O.P. 5.1~ 5.7m, and based on this evaluation, we have taken safety measures.
- At Fukushima Daiichi Nuclear Power Station, inundation with inundation height of approximately O.P. + 14 to 15 meters and inundation depth approximately 4 to 5 meters occurred in most of the area.
- At Fukushima Daini Nuclear Power Station, inundation with inundation height of approximately O.P. + 6.5 to 7 meters occurred in the ocean-side areas, however, only surrounding areas of Unit 1 and 2 buildings and the south side of Unit 3 building was inundated within the main building area.
- Accordingly, we have confirmed that the impact of tsunami was relatively larger in Fukushima Daiichi Nuclear Power Station than Fukushima Daini Nuclear Power Station.



Inundated and Inflowed Area at Fukushima Daiichi and Daini Site







Impacts for Safety Function

- > "Shutdown" was secured by automatically with all control rods inserted immediately after the first hit of the quake.
- Transmission lines were damaged by the quake; diesel generators started generating but subsequently were lost due to the Tsunami, leading Station Black Out.
- > Most of the "Cooling" function of reactor and spent fuel pool were lost by the loss of power supply caused by Tsunami
- > High level contaminated water has been found in turbine buildings, "Containment" function is presumed to be impaired.





Chronology of Fuel Cooling (Fukushima Daiichi)



Measure to Decrease Pressure of PCV (Ventilation)

Implemented ventilation to reduce the pressure of Primary Containment Vessel (PCV) in Unit 1-3





Recovery Status (Main Control Room)

Main Control Room Power recovered as the first step of restoration
 March 22 at 22:45 Unit 3 Main Control Room lights turned on
 March 24 at 11:30 Unit 1 Main Control Room lights turned on
 March 26 at 16:46 Unit 2 Main Control Room lights turned on
 March 29 at 11:50 Unit 4 Main Control Room lights turned on



Unit 1 Main Control Room lights turned on (Light covers came off due to the earthquake)

Unit 4 Main Control lights turned on



INES (International Nuclear Event Scale) Evaluation

- > On April 12, Nuclear and Industrial Safety Agency released as below:
 - Tentatively assigned Level 7 on INES for the accident at Fukushima Daiichi Nuclear Power Station.
 - The amount of released radioactive material is one-tenth as much as the accident at Chernobyl.

	Estimated release fro	(Reference) Release from Chernobyl	
	by NISA by Nuclear Safety Commission		
lodine 131 (a)	130 thousands T Bq	150 thousands T Bq	1,800 thousands T Bq
	(1.3X10 ¹⁷ Bq)	(1.5X10 ¹⁷ Bq)	(1.8X10 ¹⁸ Bq)
Cesium 137	6 thousands T Bq	12 thousands T Bq	85 thousands T Bq
	(6.1X10 ¹⁵ Bq)	(1.2X10 ¹⁶ Bq)	(8.5X10 ¹⁶ Bq)
lodine value	240 thousands T Bq	480 thousands T Bq	3,400 thousands T Bq
conversion (b)	(2.4X10 ¹⁷ Bq)	(4.8X10 ¹⁷ Bq)	(3.4X10 ¹⁸ Bq)
(a) + (b)	370 thousands T Bq	630 thousands T Bq	5,200 thousands T Bq
	(3.7X10 ¹⁷ Bq)	(6.3X10 ¹⁷ Bq)	(5.2X10 ¹⁸ Bq)

INES level 7 equivalent : over 10 thousands Tera Becquerel (T Bq) (over 10¹⁶Bq)



Source: Nuclear and Industrial Safety Agency

[Reference] Core Cooling System under Normal Shutdown

Nuclear fuels continue to generate decay heat even after stop of fission by control rod insertion

In order to remove decay heat, "Residual Heat Removal System (RHR)" is installed. RHR pumps circulate reactor coolant and remove heat by sea water through heat exchanger in "Residual Heat Removal Sea water System"

> This will enable fuels in reactors to be kept in stabilized cooling state (under 65° C).





2. Current Status of Fukushima Daiichi and Fukushima Daini Nuclear Power Station

(as of May 16, 2011)



Plant Status: Fukushima Daiichi

- > Units 1-3: Injecting fresh water by temporary motor-driven pumps in order to cool the fuels in reactors.
- Units 1-4: Injecting fresh water from the top or via Fuel Pool Cooling System intermittently in order to cool the fuels in spent fuel pool.
- Units 1-3: Found contaminated water with high radioactive materials in turbine buildings. Pumping out of the water into the condensers, etc. is in progress.
- Unit 1: Injecting N₂ into PCV to lower the possibility of hydrogen explosion. Also scheduled for Units 2&3.
- Units 5&6: Under cold shutdown.
- Incidents assumed to be hydrogen explosion occurred at Unit 1 on March 12 and at Unit 3 on March 14. At that time it is also pointed that hydrogen explosion might have occurred at Unit 4; however, this is assumed to be caused by hydrogen gas generated at Unit 3 that flowed into Unit 4.

			#1 460MW	#2 784MW	#3 784MW	#4 784MW	#5 784MW	#6 1,100MW
Pre-Earthquake Status		Operating			Shutdown for Outage			
Afi	Shutd	own	⊖ Auto	omatic Shut	down	_	_	
er Earthqu	Cooling	Reactor	∆ Offsite Power Freshwater	∆ Offsite Power Freshwater	∆ Offsite Power Freshwater	 Fuels have been removed	O Cold Shutdown	O Cold Shutdown
		Pool	Δ	Δ		\bigtriangleup	0	0
uake	*Contai	nment	X Highly contaminated water	X Highly contaminated water	X Highly contaminated water	Δ	0	0

O :functioning \triangle : non-functioning (work in progress) X: non-functioning (not working)

*There are damages on upper part of the Reactor buildings of Unit 1,3 and 4. There is a possibility of malfunction of containment in suppression chamber of Unit2. Holes were drilled on the roof of reactor buildings of Units 5 and 6 to prevent hydrogen accumulation.

*Results of the provisional analysis show that the fuel pellets of Unit 1melted and fell to the bottom of RPV at a relatively early stage after the tsunami reached the plant. However, as the temperature of the RPV of Unit 1 is in the range of 100°C - 120°C, stable cooling is being achieved.



Plant Status: Fukushima Daini

- > Unit1-4: Automatic Shutdown, although operating at the time of the earthquake.
- > Unit 3: Cold Shut down in 22hrs after the quake.
- Unit1,2 & 4: Although offsite power maintained, heat removal facilities for reactors were submerged due to the Tsunami. The heat removal functions were restored by the following recovery work.

		# 1	# 2	# 3	# 4		
		1,100MW	1,100MW	1,100MW	1,100MW		
Pre-Earthquake Status		Operating					
After	Shutdown	Ο					
Earthq	Cooling		(Cold S	⊖ hutdown)			
uake	Containment			0			

O :functioning \triangle : non-functioning (work in progress) X: non-functioning (not working)



Plant Parameters (Fukushima Daiichi) as of May 16 at 6:00



Pressure conversion: Gauge pressure (MPa-g)=absolute pressure (MPa-abs)-atmospheric pressure(0.1013Mpa)

*Posted in one gauging



Measures against Water Puddles at Fukushima Daiichi

- > Contaminated water with high radioactive materials has been found in large quantity in turbine buildings of Units 1-3 etc. Following measures will be taken to store them safely.
- > Transfer the water to the condenser or Central Radioactive Waste Disposal Facility (CRWDF) and store them safely to prevent it from running off outside the boundary.
 - ✓ Transferred low level radioactive waste water stored in the condenser to the tanks outside (1).
 - ✓ Discharged 10,000 tons of low level radioactive water stored in CRWDF into the sea (2). (Radioactivity in 10,000 tons of the low level water is equivalent to 10 litter of high level water in Unit 2.)
 - ✓ Transferred high level water into the condenser. Begun transferring the water in the trench to CRWDF in Unit 2 (3).



Countermeasures to Prevent Diffusion of Radioactive Materials

- Sprayed dust inhibitor agents to reduce spreading of powder dust containing radioactive materials on the ground. (Had been spraying intermittently since April 1st. Have been spraying at full-scale since April 26).
- > Took following measures in order to prevent radioactive contaminated water from running off into the sea.
 - Injected coagulants from the holes near the shaft. Have confirmed the outflow from the crack on the concrete wall of the pit stopped. (at 5:38 am, April 6)
 - Installed a rubber plate and jig to enhance water sealing.
 - Monitoring continuously for any existence of leakage.
- > Took following measures in order to prevent contaminated water from running off from the plant's port .
 - Launched construction of installing large sandbags around the breakwater at southern part of the site.
 - ✓ Installed silt fences, etc. around the breakwater or in front of screens at southern part of the site.



Spraying dust inhibitor agents



Coagulant injection to stop outflow



All Rights Reserved ©2011The Tokyo Electric Power Company, Inc.

Measurement of Radiation Dose at the Power Station and Removal of Debris

- Onsite dose map has been compiled and attention has been called upon workers to reduce exposure during works on the site.
- Many debris are on the site and some of them are high radiation dose. These debris are being removed by using heavy machineries.





Radiation Protection for Workers

- Under high radiation circumstance at all area of Fukushima-Daiichi nuclear power station, we are managing and controlling radiation dose.
- It was confirmed that the effective exposure dose of two female employees were exceeded the statutory dose limit from May 1, 2011. We drew up and submitted recurrence prevention measures to the government at May 2.
- We will review the radiation control which was conducted at the time of earthquake and take the following actions in order to make a safer situation for the restoration work.

Radiation Protection Equipment and Control of Work

- Equipment for radiation protection : tyvek and glove is wore for working. Inhaler is wore when density of radioactive substances in the air exceeds the notification level. In addition, anorack etc. are also considered according to weather and pollution situation of a work site.
- Work management : When making working plans, we conduct thorough presurvey and inform to secure safety, and avoid exposure as much as possible by appropriate management such as indication of high radioactive area by rope.

External Radiation Dose Control

When employees work outdoors, we will make them carry their dosimeters to manage their radiation dose. We will procure the required number of dosimeters soon and, until then, we will make a representative carry his dosimeter and we will conduct evaluations.



Main Anti-Earthquake Building

Internal Radiation Dose Control

To reduce internal exposure, all the staffs are periodically measured once in a month (normally once in 3 months).

Compliance with Radiation Limitation

- In case that external exposure exceeds $100 \text{ mSV} \rightarrow \text{Internal exposure is evaluated by a whole body counter.}$
- In case that external exposure exceeds 150 mSV \rightarrow Judgment for continuation of work is made.
- In case that total exposure (external and internal) exceeds 200 mSv \rightarrow They are not assigned for work.

statutory dose limit *

Male : 50mSv / 1year and 100mSv / 5year, Female : 5mSv / 3month

XAt Fukushima-daiichi nuclear power station, dose limit has raised up to 250 mSv limited to unavoidable emergency case.

Ventilation by Local Exhaust System and Entrance into the Unit 1 Reactor Building

- > In order to enable workers to enter into the building for installation work of the reactor circulating cooling system, etc., work conditions are being improved by reducing concentration of radioactivity, etc.
- Local exhausters were installed to remove radioactive materials by filter at unit1.
- After measuring radioactivity in the reactor building and confirming that external impact was sufficiently low. the double doors of the reactor building were opened on May 9 and workers entered into the reactor building and begun dose measurement, etc. in preparation of future works.



Entering into the reactor building



- Installed a positive-pressure house in front of north air lock of the reactor building.
- Ventilation of the reactor building will be done in a way that positive pressure will constantly be applied from the turbine building to the reactor building.



Survey inside Reactor Buildings by Robots

- Measurements of dose, etc were carried out by remote control robots inside the Double Doors (D/D) of reactor buildings (R/B) of Units 1-3, where previously it was assumed to be impossible to enter due to anticipated high dose.
- > Examining how to utilize robots for field surveys such as measuring radiation dose indoors and outdoors.

(1)	Unit 1Unit 2Unit 3Date4/17 16:00~17:004/18 13:42~14:334/17 11:30~14:00MeasuringR/B 1st floorR/B 1st floorR/B 1st floorAreaNorthern D/D ~ ElevatorAround southern D/DAround southern D/DRadiation49mSv/h(Max)4.1mSv/h57mSv/h(Max)dose10mSv/h(Min)(D/D opened)28mSv/h(Min)TemperatureApprox. 28~29°CApprox. 34~41°CApprox. 19~22°CHumidityApprox. 49~56%Approx. 94~99%Approx. 32~35%Oxygen densityApprox. 21%Approx. 19~20%Approx. 21%List of Robots Provided to TEPCO>(provisional figure)	Unit 3				
171		Date	4/17 16:00~17:00		4/18 13:42~14:33	4/17 11:30~14:00
	No. of Concession, Name	Measuring	R/B 1 st floor		R/B 1 st floor	R/B 1 st floor
Chammer		Area	Northern D/D ~ Ele	evator	Around southern D	/D Around southern D/D
AL		Radiation	49mSv/h(Max)		4.1mSv/h	57mSv/h(Max)
A CONTRACTOR OF THE OWNER		dose	10mSv/h(Min)		(D/D opened)	28mSv/h(Min)
	A 13 6 19	Temperature	Approx. 28~29°C		Approx. 34~41°C	Approx. 19~22°C
		Humidity	Approx. 49~56%		Approx. 94~99%	Approx.32~35%
Opening a dou	uble door (April 18)	Oxygen density	Approx. 21%		Approx.19~20%	Approx. 21%
		<list< td=""><td>of Robots Provid</td><td>ded to</td><td>FEPCO></td><td>(provisional figure</td></list<>	of Robots Provid	ded to	FEPCO>	(provisional figure
Manufactures	Robot	s by iRobot			Robots by	QinetiQ
						A COLOR
Name	Packbot		Warrior		Talon	Dragon Runner
Monitoring	image		mage only		image	Image only
function	Radiation etc.		_	Ra	adiation etc.	_
Arm retention capability	0		Ø		0	0

<Measurement Results>



Monitoring Data (at Site Boundary of Fukushima Daiichi)

- > Monitoring data at the site boundary of Fukushima Daiichi.
- > We Continue to monitor the surrounding environment.

東京電力



Nuclide Analysis Data Sampled in and Near the Site

- > Plutonium and strontium were detected from the soil at the site.
- > We continue to monitor the surrounding environment.





Monitoring Data (Surroundings of Fukushima Daiichi)

> Accumulated dose in surrounding areas of Fukushima Daiichi (\sim 15 May)

Readings of Integrated Dose at Reading point out of Fukushima Dai-ichi NPP





Evacuation

The government took measures such as taking shelters or evacuation as follows based on the reports from Fukushima Daiichi & Daini.

Fri, 11 March

- 14:46 The earthquake occurred
- 19:03 Emergency Declaration by the Gov't (Daiichi)
- 21:23 3 km radius evacuation (Daiichi) 10 km radius taking shelter (Daiichi)

Sat, 12 March

- 5:44 10 km radius evacuation (Daiichi)
- 7:45 3 km radius evacuation (Daini) 10 km radius taking shelter (Daini)
- 17:39 10 km radius evacuation (Daini)
- 18:25 20 km radius evacuation (Daiichi)

Tue, 15 March

11:00 20-30 km radius taking shelter (Daiichi)

Thu, 21 April

11:00 20 km radius is designated as "Restricted Area" (Daiichi)

Fri, 22 April

9:44 20-30 km radius taking shelter has been lifted (Daiichi) Establishment of "Planned Evacuation Area" and "Emergency Preparation Area"



Source: NISA website



Impacts to Food and Water

Since March 21, radioactive materials that exceed provisional standard set by the Ministry of Health, Labour and Welfare have been detected from vegetables, milk and tap water, which led to the restriction of food distribution, etc.

Vegetables, milk, fish		Fukushima pref.		Ibaraki pref.	Tochigi	Gunma	Chiha
		k, fish All area By region		Kitaibaraki city, Takahagi city	pref.	pref.	pref.
Non-head	spinach			D.R.	—	_	—
leaf vegetables	All other Non-head leaf vegetables	D.R. , C.R.	Lifted*1	_	_		_
head leaf vegetables		D.R. , C.R.	Lifted*2	—	_	—	—
flowerhead brassicas		D.R. , C.R.	Lifted*3	—	_	_	—
turnip		D.R.	Lifted*4	—	_	—	—
parsley, celery		—	—	—	_	—	—
log-grown shiitake (grown outdoor)		—	D.R.*5, C.R.*6	—	_	—	—
Bamboo shoot		—	D.R.*7	—	_	—	—
Ostrich Fern		_	D.R.*8	—	_	_	—
sand lance (juvenile)		D.R. , C.R.	—	—	_	—	—
	raw milk	D.R.	Lifted*9	—	_	_	_
	Tap water	_	—	—	_	_	_

D.R.: Distribution Restricted, C.R.: Consumption Restricted (as of May 16, 2011) Voluntary restraint is excluded

*1 Shirakawa, Iwaki, Yabuki, Tanagura, Yamatsuri, Hanawa, Nishigo, Izumizaki, Nakajima, Samekawa, Aizuwakamatsu, Nishiaizu, Bandai, Inawashiro, Aizubange, Yanaizu, Mishima, Aizumisato, Shimogou, Tadami, Minamiaizu, Kitashiobara, Yugawa, Syouwa, Hinoemata, were lifted.

*2 Aizuwakamatsu, Kitakata, Nishiaizu, Bandai, İnawashiro, Aizubange, Yanaizu, Mishima, Kaneyama, Aizumisato, Shimogou, Tadami, Minamiaizu, Kitashiobara, Yugawa, Syouwa, Hinoemata, Koriyama, Sukagawa, Tamura(excluding area within 20 km of the Fukushima Daiichi), Iwaki, Kagamiishi, Ishikawa, Asakawa, Furudono, Miharu, Ono, Tenei, Tamakawa, Hirata, Fukushima, Nihonmatsu, Date, Motomiya, Kori, Kunimi, Kawamata (excluding Yamakiya area), Otama, Shirakawa, Yabuki, Tanagura, Yamatsuri, Hanawa, Nishigo, Izumizaki, Nakajima, Samekawa were lifted.

*3 Shirakawa, Yabuki, Tanagura, Yamatsuri, Hanawa, Nishigou, Izumizaki, Nakajima, Samegawa, Iwaki, Koriyama, Sukagawa, Tamura(excluding area within 20 km of the Fukushima Daiich), Kagamiishi, Ishikawa, Asakawa, Furudono, Miharu, Ono, Tenei, Tamakawa, Hirata were lifted.

*4 Fukushima, Nihonmatsu, Date, Motomiya, Koriyama, Sukagawa, Tamura(excluding area within 20 km of the Fukushima Daiich), Iwaki, Kori, Kunimi, Kawamata (excluding Yamakiya area), Kagamiishi, Ishikawa, Asakawa, Furudono, Miharu, Ono, Otama, Tenei, Tamakawa, Hirata were lifted.

*5 Date, lidate, Soma, Minamisoma, Namie, Futaba, Okuma, Tomioka, Naraha, Hirono, Kawamata, Katsurao, Tamura (limited within 20 km of the Fukushima Daiich), Kawauchi, Fukushima, Motomiya

*6 lidate *7 Date, Soma, Iwaki, Miharu, Tenei, Hirata, Minamisoma, Motomiya, Kori, Kunimi, Kawamata, Nishigo *8 Fukushima, Kori

*9 Kitakata, Bandai, Inawashiro, Mishima, Aizumisato, Shimogo, Minamiaizu, Fukushima, Nihonmatsu, Date, Motomiya, Kunimi, Otama, Koriyama, Sukagawa, Tamura (excluding miyakoji area), Miharu, Ono, Kagamiishi, Ishikawa, Asakawa, Hirata, Furudono, Shirakawa, Yabuki, Izumizaki, Nakajima, Nishigo, Samekawa, Hanawa, Yamatsuri, Iwaki, Soma, Shinchi, Minamisoma (limited to Kashima-ku excluding Karasuzaki, Ouchi, Kawago and Shionosaki area), Kawamata (excluding Yamakiya area) were lifted.



Source : web site by the Ministry of Health, Labour and Welfare

Relationship between Health and Radiation Dose



(Note) The amount of natural radiation is including the effect of inhalation of Radon. (source) UNSCEAR 2000 Report, "Sources and Effects of Ionizing Radiation" etc.



Government's Guidance of Compensation for Nuclear Damages and Payment of "Temporary Compensation"

- The government's "Economic Damage Response Headquarters" decided to make TEPCO pay expenses needed at the moment as Temporary Compensation to the people forced to evacuate due to the accident. Pursuant to the decision, TEPCO is disbursing 1 million yen per household and 750 thousand yen per individual's household as Temporary Compensation as appropriation to damages caused by the evacuation. Intended areas for payment of Temporary Compensation are: Evacuation Area; Indoors Evacuation Area; Deliberate Evacuation Area; Evacuation Prepared Area in Case of Emergency.
- The guidance of compensation was discussed at the Nuclear Damages Compensation Dispute Committee set up under MEXT on April 11th and the first guidance was announced on April 28th.
- Intended damages covered by the first guidance about deciding damage:
 - Damages caused by government's evacuation directions : evacuating expense, business losses, losses accompanied by being unable to work, losses or decreases of the value of estates, inspection expenses (person, possession), damages to the life or body, mental damages
 - Damages caused by government's directions for danger area for cruise : business losses, losses accompanied by being unable to work
 - Damages caused by government's directions for the restriction of distribution: business losses, losses accompanied by being unable to work

On April 28th 2011, the "Fukushima Nuclear Compensation Office" was established to provide consultation concerning financial compensation related to the damage caused by the nuclear accident. In addition, "Compensation Consultation Center (Call center)" under the Fukushima Nuclear Compensation Office to handle matters related to losses caused by the nuclear accident including temporary compensations and regional consultation centers to handle consultations concerning visitations have been established.



3. Roadmap towards Restoration from the Accident

(Updated May 18, 2011)



Progress Status of "Roadmap towards Restoration from the Accident"

- Progress and plan made during last one month following the disclosure of "Roadmap towards Restoration from the Accident" on April 17 is summarized as below;
- By bringing the reactors and spent fuel pools to a stable cooling condition and mitigating the release of radioactive materials, we will make every effort to enable evacuees to return to their homes and for all citizens to be able to secure a sound life.

<Summary of progress made in the last one month and planned actions (main changes) >

1.Added areas and issues

- 2 areas ("Countermeasures against aftershock", "Environment improvement") and
- 3 issues ("Groundwater", "Tsunami, reinforcement, etc", "Life/work environment") were newly added.
- 2. "Issue 1. Reactors" : revision of prioritized countermeasures due to the coolant leakage Postpone the Circulating Injection Cooling has been initiated, consideration of sealing at leaking points. Prioritized establishment of Circulating Injection Cooling.

3. "Issue 2. SFP" : Implementation of several measures ahead of schedule

Progress has been made relatively as scheduled. "Remote controlled operation" of "Giraffe", etc were implemented ahead of schedule.

4. "Issue 3. Accumulated water" : Steady increase until operation of processing facilities

Countermeasures to prevent contamination spreading into the sea area are reinforced. Set "mitigation of groundwater contamination" as a new issue.

- 5. "Issue 7. Aftershocks, Tsunami" : countermeasures are reinforced Potential aftershocks and tsunami are reset as issues.
- 6. "Issue 8. Life/work environment" : progress is being made step by step Added improvement of life/work environment of workers under severe working environment.

Current Status of Roadmap (issues/targets/major countermeasures) as of May 17

Step II As of April 17 Mid-term issues Step I (around 3 months) Issues (around 3 to 6 months after achieving Step I) current status (as of May 17) Cooling by minimum injection rate **Establishment of** 1 (injection cooling) Circulating Fresh water Injection Reactor Stable Cold **Injection Cooing** Consideration and preparation of reuse of accumulated water Protection against shutdown corrosion cracking of Nitrogen gas injection cooling structural materials **Consideration and implementation of** Cooling **PCV** flooding sealing measure at leaking points of PCV *to be partially implemented Improvement Securing heat ahead of schedule of work exchange function environment More statu cooling Fresh water injection Reliability improvement in injection operation Remote-controlled (이)Spent Fuel Pool Stable cooling /remote-control operation *ahead of schedule injection operation Removal of fuels stable Circulation cooling system Consideration/installation of (installation of heat exchanger) heat exchanging function *partially ahead of schedule Rep Expansion of storage / Installation of (m) Accumulated Water Transferring water Installation of storage / processing facilities processing facilities full-fledged water processing facilities with high radiation sto Decontamination / level Completion of processing of Secure rage Desalt processing (reuse), etc accumulated water in buildings Installation of storage facilities / Storing water with low ated <mark>b</mark> a radiation level decontamination processing water **Mitigation of contamination Mitigation of contamination** = in the ocean (continued) in the ocean Mitigation Mitigation of contamination of groundwater (4) Grou water Solidification of contaminated soil, etc (Sub-drainage management with expansion of storage / processing facilities Establishment of groundwater Consideration of shielding method of groundwater und shieldina Atmosphere (ص) Soil Dispersion of inhibitor Removal of debris Installation of reactor building cover Installing reactor building cover (with ventilation system)

Red colored: newly added to the previous version, Blue colored: modified from the previous version

Current Status of Roadmap (issues/targets/major countermeasures) as of May 17

Red colored: newly added to the previous version

lss	sues	As of April 17	Step I (around 3 months)	Step II (around 3 to 6 months after achieving Step I)	Mid-term issues
III. Monitoring/ Decontamination	(ம) Measurement, Reduction and Announcement	Expand/ enhance monitorir of results fast and accurate	ng of radiation dose in and out of the power station and inform	Sufficiently reduce radiation dose in evacuation order / Deliberate Evacuation Preparation Area/ Evacuation Preparation Area	Continue monitoring and informing environmental safety
IV. Countermeasures against aftershocks, etc	(➤) Tsunami, Reinforcement, etc	Enhancem aft preparatio f	ent of countermeasures against ershocks and tsunami; n for various countermeasures for radiation shielding (Unit 4 spent fuel pool) Install supporting structure	Consideration /implementation of reinforcement work of each Unit	Reinforcement work of each Unit
V. Environment improvement	(∞) Life/work environment		Improvement of workers' I	ife/work environment	

Overview of Major Countermeasures in the Power Station as of May 17



Step1 Current Status of Countermeasures (1)

		Nitrogen gas injection [Countermeasure 11](from April 6)
		Continue cooling by minimum injection rate (injection cooling) [Countermeasure 14]
	1	Consideration and preparation of reuse of accumulated water [Countermeasure 12,45*]
		Sealing leakages Sealing Leakages PCV flooding [Countermeasure 16] / [Countermeasure 9]
		Improvement of work environment [Countermeasure 76] -Debris removal, radiation dose survey, entering the building (May 9) Secure heat exchange function [Countermeasure 13] -Launched secondary-loop piping work (May 12)
	3	Continue cooling by minimum injection rate (injection cooling) [Countermeasure 14]
(1)		Consideration and preparation of reuse of accumulated water [Countermeasure 12,45*]
		Consideration of leakage sealing measure of PCV [Countermeasure 6] Sealing leakages PCV flooding [Countermeasure 16] [Countermeasure 9]
Read		Nitrogen gas injection [Countermeasure 11]
ctor		Improvement of work environment [Countermeasure 76] -Radiation dose survey, preparation for entering the building
		Continue cooling by minimum injection rate (injection cooling) [Countermeasure 14]
		Consideration and preparation of reuse of accumulated water [Countermeasure 12,45*]
		Sealing leakages PCV flooding [Countermeasure 16] / [Countermeasure 9]
		Nitrogen gas injection [Countermeasure 11]
		Improvement of work environment [Countermeasure 76] -Debris removal, radiation dose survey, preparation for entering the building

Step1 Current Status of Countermeasure (2)

: Field work not started ve



Legend

: Implemented

: Under construction

: Field work started

Step1 Current Status of Countermeasures (3)



Leaend

: Under construction

: Field work started

Red colored: newly added to the previous version

Step1 Current Status of Countermeasures (4)



8
Step1 Current Status of Countermeasures (5)

lss	sues	<step 1(targeting="" july)="" mid=""> :Radiation dose is in steady decline Current status (as of May 17)</step>		
IV. Counterr against afters	(Countermeasures against tsunamiEnhancement of countermeasure against tsunami[Countermeasure 69] Transferring emergency power sources to the upland (April 15) Addition of redundant water injection line (by April 15) Setting fire trucks etc. to the upland (by April 18)-	Target 년 countermeasure	
measures shocks, etc		nami, lent, etc	(Unit 4) Installation of supporting structure under the bottom of the pool [Countermeasure 26] -Soundness of structure was analyzed and evaluated. After removing the wreckage, installation work starts. (around May 23)	Enhancemer es against aft etc
		Preparation for various countermeasures for radiation shielding [Countermeasure 72] (application of slurry) - Pipe work completed, pumping vehicle set (May 17)	nt of ershocks,	
V. Environment improvement	(∞) Life/work environment	Improvement of workers' life/work environment Continuing and enhancement of improvement of workers' life/work environment [Countermeasure 74] Continuing and enhancement of improvement of workers' life/work environment Improvement of meals Upgrade of Lodging facility Installation of temporary dormitory Expansion of temporary dormitory Installation of rest station at the site Increasing available amount of daily life water	Target 간 Enhancemen environment improven	
		(approx. 600 m²) Expansion of rest station at the site and restoration of existing station Expansion of rest station at the site and restoration of existing station Expansion of rest station at the site Legend : Implemented : Under construction : Field work started	arted yet	

Cooling Reactors Securement of Circulating Water Cooling and Heat Removal Function



> Install heat exchangers and restore the heat removal function.



Cooling Spent Fuel Pool Remote Controlling of Concrete Pumpers

Future Strategies

Switch the watering from concrete pumpers to regular cooling line after restoring it.

<Risk Countermeasures>

- Enhance the reliability and implement remote controlling of concrete pumpers in preparation for cases where regular cooling line can't be restored.
- Install support materials under the pool to reinforce it, since the walls of the building supporting the pool have been damaged. (Unit 4)



Mitigation: Atmosphere and Soil Prevent Scattering of Radioactive Materials

Future Strategies

> Continue scattering dust inhibitor or removing debris to make radiation dose in steady decline.

- Scattering dust inhibitors
 - ->Full-fledged dispersion of dust inhibitors by unmanned crawler dump (dispersing from April 26)



Remote controlled crawler dump

Removing debris

 \rightarrow Continue removal of debris by unmanned heavy machine.



removal of debris by remote controlling



removal of debris

Mitigation: Atmosphere and Soil

Containment by Covers

Future Strategies

- > Prevent releasing of radioactive materials by installing reactor building covers (Units 1, 3, 4.)
- After installing the covers, launch detailed design of a container (with roof and outer wall of concrete, etc.) as a full-fledged measure



[Exhibit]

Roadmap towards Restoration from the Accident

This handout illustrates major targets, issues or countermeasures towards the restoration with the aid of figures or pictures. It could be modified depending on the outcome of the investigation.

Tokyo Electric Power Company

Updated May 18, 2011

Basic Policy (1)

> We will make every effort to mitigate the release of radioactive materials by bringing the reactors and spent fuel pools to a stable cooling condition



Basic Policy (2)

<Current Status of Roadmap>

Red colored: newly added to the previous version

Issues		As of April 17	Step I (around 3 months)	Step II (around 3 to 6 months after achieving Step I)	Mid-term issues
III. Monitoring/ Decontamination	(ம) Measurement, Reduction and Announcement	Expand/ enhance monitorin of results fast and accurate	ig of radiation dose in and out of the power station and inform ly	Sufficiently reduce radiation dose in evacuation order / planned evacuation / emergency evacuation preparation areas	Continue monitoring and informing environmental safety
IV. Countermeasures against aftershocks, etc	(Enhanceme aftı preparatio f	ent of countermeasures against ershocks and tsunami; n for various countermeasures or radiation shielding (Unit 4 spent fuel pool) Install supporting structure	Consideration /implementation of reinforcement work of each Unit	Reinforcement work of each Unit
V. Environment improvement	(∞) Life/work environment		Improvement of workers' I	ife/work environment	

I. Cooling(1) Reactors Targets and Progress

Targets

- Step1: Maintain stable cooling
- Step2: Achieve cold shutdown

Progress

- Continue to inject cooling water into the reactors by fire trucks or temporary motor pumps, etc.
- Enhanced the reliability of water injection into the reactors by switching over to the power system or moving distribution panels for pumps and back up power sources(power supply cars/emergency generators) to upland against tsunamis.



Current Status I. Cooling(1) Reactors

Current Status



O Reactor is being cooled by continuous water injection

- × Likelihood of steam and water leakage from the PCV.
 - > Likelihood of small steam leakage containing radioactive materials from the gap of the PCV caused by high temperatures
 - > Likelihood of water leakage due to the damage in the PCV of Units 1&2



Achieve "cold shutdown" by ensuring the necessary water level and implementing stable heat removal

I. Cooling(1) Reactors Future Strategies ("Flooding")

Future Strategies

> Considering flooding the PCV up to the upper level of fuels for stable cooling.

- As for Unit 2 which is likely damaged in the PCV, implement flooding after sealing the damaged part
 - <Risk Countermeasures>
 - Inject nitrogen into the PCV in order to prevent hydrogen explosions.
 - > In case PCV ventilation is required, implement reduction countermeasures of radioactive
 - materials emission such as utilizing a Standby Gas Treatment System (SGTS) (filters).



I. Cooling(1) Reactors Future Strategies ("Heat Removal")



I. Cooling(2) Spent Fuel Pool Targets and Progress

Targets

Step1 : Maintain stable cooling

Step2: Increase stabilization of the cooling function by keeping a certain level of water.

Progress

Implemented external watering by helicopter or fire truck etc with the support of Self Defense Forces and the Fire and Disaster Management Agency etc.

>Injecting water by concrete pumpers or temporary motor driven pumps



[. Cooling(2) Spent Fuel Pool

Current Status

Current Status

OInjecting fresh water from outside for Units 1&4 and from the regular cooling line for Units 2&3.

- OWas confirmed that the fuels in Unit 4 which have the highest temperatures did not sustain damages.*
- ×Walls of the building supporting the pool have been damaged.



Injecting water by concrete pumpers



Confirming soundness of Spent Fuel Pools

*Some debris dropped into the spent fuel pool at Unit 3. However, it was confirmed that the possibility of severe damage is low according to the radiation level.



Will maintain stable cooling by highly reliable measures as well as switch the operation over to remote controlling.

I . Cooling (2) Spend Fuel Pool

Future Strategies ("Stable Cooling")

Future Strategies

Switch the watering from concrete pumpers to regular cooling line after restoring it.

<Risk Countermeasures>

- Enhance the reliability and implement remote controlling of concrete pumpers in preparation for cases where regular cooling line can't be restored.
- Install support materials under the pool to reinforce it, since the walls of the building supporting the pool have been damaged. (Unit 4)



I . Cooling (2) Spend Fuel Pool

Future Strategies ("Heat Removal")

Future Strategies

Install heat exchangers and maintain stable cooling.

<Risk Countermeasures>

- > Expand the remote controlling range of concrete pumpers in preparation for those cases where
- the regular line cannot be restored or the line is to be suspended.



Targets

STEP1: Secure sufficient storage place to prevent water with high radiation level from being released outside of the site boundary, and store / process low level contaminated water STEP2: Decrease the total amount of contaminated water

Progress

>There was a leakage of high radiation-level contaminated water assumed to have originated from the Unit 2 reactor, but it was stopped.

>Outflow prevention was implemented by radioactive material adsorbent (Zeolite) or silt fences.



Outflow prevention

I. Mitigation (3) Accumulated Water Current Status

Current Status

- O Transferring high level radioactive water accumulated in the turbine building and shaft/trench in Unit2 into the storage place (Condenser or Central Radioactive Waste Disposal Facility)
- × The amount of low radiation-level contaminated water storage has been increasing.
- × Groundwater (sub-drain water) around the buildings is suspected to be contaminated.



Accumulated water in Unit 2

Securing sufficient storage place and reducing radiation levels by processing of accumulated water are necessary

I. Mitigation (3) Accumulated Water Future Strategies ("Storage/Process of high level contaminated water")

Future Strategies

> Utilize the Central Radioactive Waste Disposal facility as a storage place.

Install a water process facility to decontaminate and desalt high-level contaminated water and store them in tanks.

_<Risk Countermeasures>

Install additional tanks/pools or implement leakage prevention measures by using a coagulator in preparation for installment delays or if the water process facility becomes inoperative.



High level water in Units 1~3 (sea water contaminated)

Mitigation (3) Accumulated Water Ι. Future Strategies ("Storage/Process of low level contaminated water")

Future Strategies

> Enlarge storage capacity by utilizing tanks, barges, Megafloat, etc.

> Decontaminate low level contaminated water until it is below acceptable criteria by decontaminants.



Targets

Step1: Prevent scattering of radioactive materials on the buildings and ground Step2: Cover the entire buildings (as temporary measure)

Progress

Scattered dust inhibitor on trial base and removed debris within the site.



Scattering dust inhibitor



Loading debris into a container by a heavy machinery



Moving a container by a crawler dump

II. Mitigation(5) Atmosphere and Soil Current Status

Current Status

ORadiation dose at the site boundary is in decline.

OPeriodically implementing radionuclide analysis for air and soil within the site boundary.

× Debris contaminated by high radioactive materials are still remaining within the site.



As of May 6th at17:00

Continuation of preventing scattering of radioactive materials on buildings and ground is necessary

II. Mitigation(5) Atmosphere and Soil

Future Strategies ("Prevent Scattering")

Future Strategies

> Continue scattering dust inhibitor or removing debris to make radiation dose in steady decline.

- Scattering dust inhibitors
 - ->Full-fledged dispersion of dust inhibitors by unmanned crawler dump (dispersing from April 26)



Remote controlled crawler dump

Removing debris

 \rightarrow Continue removal of debris by unmanned heavy machine.



removal of debris by remote controlling



removal of debris

II. Mitigation(5) Atmosphere and Soil Future Strategies ("Containment by covers")

Future Strategies

- > Prevent releasing of radioactive materials by installing reactor building covers (Units 1, 3, 4.)
- After installing the covers, launch detailed design of a container (with roof and outer wall of concrete, etc.) as a full-fledged measure



Targets

Step1: Expand/enhance monitoring and inform of results fast and accurately. Step2: Sufficiently reduce radiation dose in evacuation area / deliberate evacuation area /evacuation prepared area in case of emergency

Progress

Monitoring radiation dose in and out of the power station and informing of results promptly

>Monitoring sea water, soil and atmosphere within the site boundary

Monitoring radiation dose at the site boundary





Publish monitoring data on the TEPCO's website

Current Status

Current Status

- ODose rate at the site boundary and in seawater is in steady decline.
- OPeriodically implementing radionuclide analysis for air and soil within the site boundary.
- ×Since some errors were found in the measurement records of radioactive materials, prevention measures have been developed.



Radioactive concentration at the point of 30km north from discharge channel of Units 5&6

Enhancing monitoring and informing of results fast and accurately are necessary

Future Strategies

Consider / Launch monitoring and decontamination of evacuation area / deliberate evacuation area /evacuation prepared area in case of emergency



(Corresponding value included)

Accumulated dose estimation map (Accumulate dose until March 11, 2011)



Using actual value measured up until April 21, 2011 at 24:00

Source: Ministry of Education, Culture, Sports, Science and Technology



[Reference] Overview of Major Countermeasures in the Power Station as of May 17



Information on Status of Nuclear Power Plants in Fukushima



Japan Atomic Industrial Forum, Inc.

Policy on information and compilation

This JAIF-compiled information chart represents the situation, phenomena, and operations in which JAIF estimates and guesses the reactors and related facilities are, based on the latest data and information directly and indirectly made available by the relevant organizations when JAIF's updating works done. Consequently, JAIF may make necessary changes to descriptions in the chart, once (1) new developments have occurred in the status of reactors and facilities and (2) JAIF has judged so needed after reexamining the prior information and judgments. JAIF will do its best to keep tracks on the information on the nuclear power plants quickly and accurately.

Status of nuclear power plants in Fukushima <u>as of 12:00, May 25th</u> (Estimated by JAIF)

Power Station Fukushima Dai-ichi Nuclear Power Station								
Unit Electric / Thermal Power output (MW)	1 1 460 / 1380	2	784 / 2381	<u> </u>	5	6		
Type of Reactor	BWR-3	BWR-4	BWR-4	BWR-4	BWR-4	BWR-5		
Operation Status at the earthquake occurred	In Service -> Shutdown	In Service -> Shutdown	In Service -> Shutdown	Outage	Outage	Outage		
Fuel assemblies loaded in Core	400	548	548	No fuel rods	548	764		
Core and Fuel Integrity (Loaded fuel assemblies)	Damaged (core melt*2)	Damaged (core melt*2)	Damaged (core melt*2)	No fuel rods	Not Da	amaged		
Reactor Pressure Vessel structural integrity	Limited Damage and Leakage	Unknown	Unknown	Not Damaged	Not Da	amaged		
Containment Vessel structural integrity	Damage and Leakage Suspected	Damage and Leakage Suspected	Damage and Leakage Suspected	Not Damaged	Not Da	amaged		
Core cooling requiring AC power 1 (Large volumetric freshwater injection)	Not Functional	Not Functional	Not Functional	Not necessary	Func	tional		
Core cooling requiring AC power 2 (Cooling through Heat Exchangers)	Not Functional	Not Functional	Not Functional	Not necessary	Funct (in cold s	tioning shutdown)		
Building Integrity	Severely Damaged (Hydrogen Explosion)	Partly opened	Severely Damaged (Hydrogen Explosion)	Severely Damaged (Hydrogen Explosion)	Open a vent hole avoiding hydro	on the rooftop for ogen explosion		
Water Level of the Rector Pressure Vessel	Lower than the bottom of fuels	Fuel exposed partially or fully	Fuel exposed partially or fully	Safe	Sa	afe		
Pressure / Temperature of the Reactor Pressure Vessel	Gradually increasing / Gradually decreasing	Unknown / Stable	Unknown / Gradually decreasing after an increase	Safe	Sá	afe		
Containment Vessel Pressure	Stable	Stable	Stable	Safe	Sa	afe		
	Continuing (Switch from seawater to	Continuing (Switch from seawater to				-		
Water injection to core (Accident Management)	freshwater)	freshwater)	Continuing (Switch from seawater to freshwater)	Not necessary	Not ne	cessary		
Water injection to Containment Vessel (AM)	Feed water to fill up the CV (started 4/27)	Feed water to fill up the CV (planned)	Feed water to fill up the CV (planned)	Not necessary	Not ne	cessary		
		Temporally stopped		Not necessary	Not ne			
Fuel assemblies stored in Spent Fuel Pool	292	587	514	1331	946	876		
Fuel integrity in the spent fuel pool	Unkhown	Unknown	Damage Suspected	<u>No severe damage suspected*1</u>		amageo		
Cooling of the spent fuel pool	Water spray continues (freshwater)	seawater to freshwater)	seawater to freshwater)	seawater to freshwater)	Pool cooling capab	ility was recovered		
Main Control Room Habitability & Operability	Poor due to loss of AC power	(Lighting and parmaeter monitoring restored	<u>in the control room at Unit 1 and 3 on Mar. 24th, at </u>	Unit 2 on Mar. 26th, at Unit 4 on Mar. 29th)	Not damage	<u>d (estimate)</u>		
Environmental effect	 Influence to the people's life Radioactive material was detected from milk, agricultural products and seafood from Fukushima and neighboring prefectures. The government issued order to limit shipment and intake of some products. Radioactive iodine, exceeding the provisional legal limit for drinking water, was detected from tap water sampled in some prefectures. All the restrictions of intake of the water, which was once issued by the govedrment, have been lifted by May 10th. Radioactive cesium was detected in the sludge from a sewage treatment plants, one of which is 50 km far from the power station. Small amount of strontium was detected in some samples of soil and plants collected in the area 20–80 km away from the power station. Radioactive Cs above the legal limits have been detected in tea leaves harvested in some prefectures. The pref governments have asked the municipalities and the local farmers' association to voluntarily halt shipments.(5/13–) Shall be evacuated for within 3km from NPS, Shall stay indoors for within 10km from NPS (issued at 21:23, Mar. 11th) <2> Shall be evacuated for within 10km from NPS (issued at 05:44, Mar. 12th) 							
Evacuation	around the Fukushima Daiichi NPS is to be expanded so as to include the area, where annual radiation exposure is expected to be above 20mSv. People in the expanded zone are ordered to evacuate within a month or so. People living in the 20 to 30km and other than the expanded evacuation area mentioned above, are asked to get prepared for staying indoors or evacuation in an emergency (announced on Apr. 11th and issued on Apr. 22nd).							
INES(estimated by NISA)	Level 7*2	vity from Fukushima Diichi NPS has reache	d the level to be classified as level 7.	Level 3 *2	-	-		
 Progress of the work to restore cooling function TEPCO announced its plan to bring the damaged reactors to stable condition known as "cold shutdown" in about 6 to 9 months, a situation in which water temperatures inside the reactors have been stably brought below 100 C(4/17, revised on 5/17 High radiation circumstance hampering the work to restore reactor cooling function. Discharging radioactive water in the basement of the buildings and concrete tunnels outside the buildings counties at unit 2 and 3. Works inside the reactor bldg becomes available after radiation inside were forcibly decreased through any purification. Emergency power generators were moved to higher ground in order to prevent the reactors" cooling function. The damaged containment vessel of unit 2/s. On Unit 3/s. The damaged containment vessel of unit 2 is not unit 3/s. The damaged containment vessel of unit 2 is not unit 3/s. The domaged containment vessel of unit 2 is not unit 3/s. The domaged containment vessel of unit 2 is not unit 3/s. The domaged containment vessel of unit 2 is not unit 3/s. The domaged containment vessel of unit 2 is not unit 3/s. The domaged containment vessel of unit 2 is not unit 3/s. Works inside the reactor which showed the fuel abelets have melted and fallen to the bottom of the reactor vessel at Unit 1 /unit at Unit 2 and 3 the core had melted at Unit 2 and 3. And the most of the core had melted in fallen to the bottom of the reactor, causing a limited damage to the vessel. TEPCO also predicts that an event associated with large amount of radioactive material release is not likely to happen in the instruction show the core in an melted is (15/13). Operation for Installing the the cover over the building is scheduled to start in June. Conting the specific gas injection to the Unit 1 containment vessel at Unit 1 (5/13). Op								
Source	 Worker's exposure dose: 30 workers has been [Abbreviations] 	exposed to radiation more than 100 mSv as a ***	and continues. of 5/11. *Emergency exposure dose limit has been set TEPCO estimated that severe damage of spent fuels	to 250mSv. is not likely in the Unit 4 spent fuel pool				
Control is a control of the con				the pool and some pictures of the pool.	Loignificance judge Low High	a by JAIF]		

TEPCO: Press Release (-5/25 09:00), Press Conference

TEPCO: Tokyo Electric Power Company, Inc. NSC: Nuclear Safety Commission of Japan

at 05:44, Mar. 12th)		
) for from 20km to 30km fro	m NPS <5>The 20km	n evacuation zone
dered to evacuate within a r	month or so. People	living in the 20 to
d on Apr. 22nd).		
⁴ 2	<u> </u>	

uel pool e pool.	[Significance judged by JAIF]
<u>23).</u>	High ■Severe (Need immediate action)

Power Station	Fukushima Dai-ni Nuclear Power Station					
Unit	1	2	3	4		
Electric / Thermal Power output (MW)			1100 / 3293	<u></u>		
Type of Reactor	BWR-5	BWR-5	BWR-5	BWR-5		
Operation Status at the earthquake occurred		Iı	n Service –> Automatic Shutdown			
Status	All the units are in cold shutdown.					
INES(estimated by NISA)	Level 3	Level 3	<u> </u>	Level 3		
Remarks	Unit-1, 2, 3 & 4, which were in full operation when the earthquake occurred, all shutdown automatically. External power supply was available after the quake. While injecting water into the reactor pressure vessel using make-up water system, TEPCO recovered the core cooling fu unit into cold shutdown state one by one. No parameter has shown abnormality after the earthquake occurred off an shore of Miyagi prefecture at 23:32, Apr. 7th. Latest Monitor Indication: <u>1.6 <i>u</i> Sv/h at 09:00, May 23rd</u> at NPS border Evacuation Area: 3km from NPS(3/12 7:45), 10km from NPS(3/12 17:39), 8km from NPS(4/21)					

Power Station	Onagawa Nuclear Power Station				
Unit	1	2	3		
Operation Status at the earthquake occurred	In Service -> Automatic Shutdown				
Status	All the units are in cold shutdown.				
Remarks	3 out of 4 external power lines in service with another line under construction broke down after an earthquake occurred off the shore of Miyagi prefecture at 23:32, Apr. 7th. All 5 external power lines have become available by Apr. 10th. Monitoring posts' readings have shown no abnormality. All SFP cooling systems had been restored after shutting down due to the earthquake.				

Power Station	Tokai Dai–ni		
Operation Status at the earthquake occurred	In Service -> Automatic Shutdown		
Status	In cold shutdown.		
Remarks	No abnormality has been found after an earthquake occurred off the shore of Miyagi prefecture at 23:32, Apr. 7th.		



Parameters in the Table

JAIF picks up these parameters to evaluate safety condition of the nuclear plants during this accident from the view point of the principles of nuclear power plant safety, which are "Shutdown", "Cooling" and "Containment". Then we create the chart. The following diagram is to show the correspondence relation of these parameters in the table to nuclear power plant safety.

Nuclear Power Plant Safety	and related items		Parameters in the
Reactor Shutdowr			
Saloty y			Core cooling requiring AC power (Large volumetric freshwater i
→ Cooling	capability		Core cooling requiring AC power (Cooling through Heat Exchange
Containmo	nt	Dosign base 5 Barriers containment	
		Function DFuel Pellet	Core and Fuel Integrity
		3Reactor Pressure vessel	Reactor Pressure Vessel Integri
			Containment Vessel pressure
		@Containment Vessel —	Containment Vessel Integrity
		⑤Reactor Building	Building Integrity
Accident Management : AM>			
(Operation beyond design base	- Alternative Cooling		Injection to core (AM)
accident)	operation	Operation for containment vessel	 Injection to Containment Vessel
		protection against burst	Containment Venting (AM)
Safety of the spent fuel pool			Fuel Integrity in the spent fuel p (Fuel Damage)
			Cooling of the spent fuel pool (Water injection, pool temp, wat
Work environment in main contro	ol room		Main Control Room Habitability (ventiration, Lights, Indicator)
The second second second			Environmental effect (Radiatio
Environmental effect			

tabl



1. Latest Major event and response

May 22nd

13:02-14:40 Hydrazine added freshwater was injected into the SFP at Unit 2 using concrete pump vehicle. 15:33-17:09 Water was sprayed to the No1 spent fuel pool

May 23rd

11:31 Volume of water to No.3 Reactor injected through fire extinguishing line was changed to 5 m3/h from 6 m3/h. 14:08 Volume of water to No.3 Reactor injected through fire extinguishing line was changed to 4 m3/h from 5 m3/h.

2. Chronology of Nuclear F (1) Fukushima Dai-ichi NPS	Power Stations S				
	Unit 1		Unit 3	Unit 4	Unit-5 and 6
Major Incidents and Actions	11th 15:42 Report IAW Article 10* (Loss of power)	11th 15:42 Report IAW Article 10* (Loss of power)	11th 15:42 Report IAW Article 10* (Loss of power)	14th 04:08 Water temperature in Spent Fuel Storage Pool increased at 84°C	19th 05:00 Cooling SFP with RHR-pump started at Unit 5
*The Act on Special	of water injection by core cooling function)	injection by core cooling function)	12th 20:41 Start venting	(extinguished spontaneously)	
Nuclear Emergency	12th 00:49 Event failing under Article 15* occurred (Abnormal rise of CV pressure)	13th 11:00 Start venting	13th 05:10 Event failing under Article 15* occurred (Loss of reactor cooling functions)	16th 05:45 Fire occurred (extinguished spontaneously)	20th 14:30 Cold shutdown achieved at Unit 5. 20th 19:27 Cold shutdown achieved at Unit 6.
Preparedness	12th 14:30 Start venting	14th 13:25 Event falling under Article 15° occurred (Loss of reactor cooling functions)	13th 08:41 Start venting	Since 20th, operation of spraying water to the spent fuel pool continues.	22nd 19:41 All power source was switched to external AC power at Unit 5 and 6.
	12th 15:36 Hydrogen explosion	14th 16:34 Seawater injection to RPV	13th 13:12 Seawater injection to RPV	29th 11:50 lights in the main control room	·
	12th 20:20 Seawater Injection to RPV	14th 22:50 Report IAW Article 15" (Abnormal rise of CV pressure)			Apr. 1st 13:40 Start transferring pooled water in the Unit 6
	22nd 11:20 RPV temperature increased	15th 00:02 Start venting	(Abnormal rise of CV pressure)	of the Unit 3 and 4 seawater screen completed	radioactive waste process facility to the Unit 5 condenser.
	22nd 02:33 Seawater injection through feed water line started in addition to fire extinguish line	15th 06:10 Sound of explosion, Suppression Pool damage suspected	14th 11:01 Hydrogen explosion	May 5 12:19 Operation of spraying water to the spent fuel pool with concrete pump truck	May1 14:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift
	24th 11:30 lights in the main control room becomes available	15th 08:25 White smoke reeked	15th 10:22 Radiation dose 400mSv/h	conducted.	tank started.
	25th 15:37 Freshwater injection to the reactor started.	20th 15:05 operation of spraying water to the spent fuel pool started.	16th 08:34, 10:00 White smoke reeked	May 6 12:38 Operation of spraying water to the	accumulated in Turbine bldg of unit-6 to the makeshift
	27th 08:30 Continuing to transfer the water in the basement of the turbine building	26th 10:10 Freshwater injection to the reactor started.	Since 17th, operation of spraying water to the spent fuel pool continues.	ent conducted.	May 2 11:03 The Residual heat removal pump temporally stopped while start up transformer testing
	31st 09:20-11:25 Work to remove the water in the trench	26th 16:46 lights in the main control room becomes available	21st 15:55 Slightly gray smoke erupted (18:02 settled)	May 7 14:05 Operation of spraying water to the	May3 14:00 The operation of transferring water
	31st 12:00 Start to transfer the water in the CST to the surge tank (- 15:27, Apr. 2)	29th 16:45 Start to transfer the water in the CST to the surge tank	22nd 22:46 lights in the main control room becomes available	conducted.	tank conducted.
	31st 13:03 Start water injection to SFP	Apr. 2nd 16:25 Start injecting concrete to stop water leakage from the pit near the intake	25th 18:02 Freshwater injection to the reactor started.	May 9 16:05 Operation of spraying water to the	May7 10:00 The operation of transferring water
	Apr. 3rd 12:18 Switch power supply for water injection pumps to the RPV from power supply vehicles to originally equipped power source	Apr. 2nd 17:10 Start transferring water in the condencer to the CST	28th 17:40 Start to transfer the water in the CST to the surge tank	spent fuel pool with concrete pump truck conducted.	accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
	Apr. 7th 01:31 Injection of Nitrogen gas started after opening all valves through the line.	Apr. 3rd 12:18 Switch power supply for water injection pumps to the RPV from power supply vehicles to originally equipped power source	Apr. 3rd 12:18 Switch power supply for water injection pumps to the RPV from power supply vehicles to originally equipped power source	May 11 16:07 Operation of spraying water to the spent fuel pool with concrete pump truck conducted.	May9 14:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
	Apr. 10th 09:30 Transfer of water from the main condenser to the CST completed.	Apr. 5th 15:07 Regarding leakage from the pit that is closed to discharge outlet of unit-2, hardening agent was injected to hole dug surrounding the pit. (Apr. 6 05:38 It was confirmed that water flow stopped	Apr. 13 13:50 Installation of silt fences in front of the Unit 3 and 4 seawater screen completed	May 13 16:04 Operation of spraying water to the spent fuel pool with concrete pump truck conducted.	May10 10:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
	Apr. 14 12:20 Installation of silt fences in front of the Unit 1and 2 seawater screen and intake completed	Apr. 9th 13:10 Transfer of water from the main condenser to the CST completed.	Apr 17 11:30 Start investigation of the inside of R/B using a remote-controlled robot.	May 15 16:25 Operation of spraying water to the spent fuel pool with concrete pump truck conducted.	May10 11:00 The operation of transferring water accumulated in reactor bldg of unit-6 to the waste processing facility conducted.
	Apr 17 16:00 Start investigation of the inside of R/B using a remote-controlled robot.	Apr. 13th 17:04 Transfer of highly radioactively contaminated wafter accumulated in the trench outside the turbine building to the condenser completed	May 8 12:10 Water injected the SFP by temporally installed motor driven pump conducted.	May 17 16:14 Operation of spraying water to the spent fuel pool with concrete pump truck conducted.	May11 10:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
	Apr. 29 11:36 The inside of the building was inspected. It was confirmed that there is no water significant leakage from the CV.	Apr. 14 12:20 Installation of silt fences in front of the Unit 1and 2 seawater screen and intake completed	May 9 12:14 Water injected the SFP by originally installed clean up system conducted.	May 19 16:30 Operation of spraying water to the spent fuel pool with concrete pump truck conducted.	May11 11:00 The operation of transferring water accumulated in reactor bldg of unit-6 to the waste processing facility conducted.
	May 2 12:58 Water feeding was temporally switched from to the reactor injection pump to the fire pump to install alarm device to the reactor injection pump.	Apr. 15th 14:15 Installation of steel plate in front of Unit 2 seawater screen completed	May 15 14:33 180kg of boric acid injection to No3 Reactor started.	May 21 16:00 Operation of spraying water to the spent fuel pool with concrete pump truck conducted.	May12 10:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
	May 5 11:32-16:36 Ventilators to clean the highly radioactive air inside the reactor building were installed and started.	Apr 18 13:42 Start investigation of the inside of R/B using a remote- controlled robot.	May 17 10:11 Volume of water through feed water line and fire extinguishing lineto No.3 Reactor increased		May12 10:30 The operation of transferring water accumulated in reactor bldg of unit-6 to the waste processing facility conducted.
	May 11 08:58 N2 injection to the CV temporally stopped while the work for restoring one of external power sources being conducted. It resumed later.	Apr. 19 10:08 Start transferring highly radioactive water accumulated in the turbine building and the concrete tunnel to the waste processing facility	May 17 18:04 Start transferring water accumulated in the turbine building and the concrete tunnel to the waste processing facility		May13 10:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
	May 12 05:00 Instrumental reading of the water gage of the reactor No1 went off the scale on the lower side after adjusting the gage.	Apr. 30 14:05 Start transferring highly radioactive water accumulated in the vertical part of the concrete tunnel outside the turbine BLDG to the waste processing facility	May 18 16:30 Examine the reactor BLDG prior to nitrogen injection		May 13 11:00 Water accumulated in the room for high pressure injection system discharged to other space.
	May 17 11:50 Volume of water injected was changed to 6 m3/h from 10 m3/h.	May 1 13:35 The work to block the vertical concrete tunnel outside the turbine bldg started.	May 20 14:15 Volume of water through feed water line and fire extinguishing lineto No.3 Reactor changed (increase)		-May14 10:00 The operation of transferring water
	May 20 15:06 Water injected to the SFP	May 2 12:58 Water feeding was temporally switched from to the reactor injection pump to the fire pump to install alarm device to the reactor injection pump.	May 20 17:39 Volume of water through feed water line and fire extinguishing lineto No.3 Reactor changed (increase)		accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
	May 22 15:33 Water injected to the SFP	May 6 09:36 Water injected to the SFP	May 23 11:31 Volume of water through feed water line and fire extinguishing lineto No.3 Reactor changed (decrease)		May15 10:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.



	Thermography (Apr. 26 23:00) CV: 25°C, SFP: 23°C	Top of R/B: 24°C	CV: 26°C, SFP: 56°C	24 after spray : about 81 °C	
	RPV temperature (May 23 11:00) 117.2°C*2 at feed water line nozzle	RPV temperature (May 23 11:00) 112.5°C at feed water line nozzle Water temperature in SFP (May 23 11:00) 70.0 °C The supremension (Ang. 00 27:00)	RPV temperature (May 23 11:00) 105.8°C*2 at feed water line nozzle	23 before spray: about 83 °C 23 after spray : about 66 °C 24 before spray: about 86 °C	
	CV pressure (May 23 11:00) 0.1333MPaabs	CV pressure (May 23 11:00) 0.040MPaabs	CV pressure (May 23 11:00) 0.1008MPaabs	22 before spray: about 90 °C	
	Reactor pressure (May 23 11:00) (A) 0.545MPaG (B) 1.468MPaG*2	Reactor pressure (May 23 11:00) (A) -0.016MPaG*2 (B) -0.020MPaG*2	Reactor pressure (May 23 11:00) (A) -0 121MPaG*2 (B) -0 113MPaG*2	concrete pump vehicle	Unit 6 39.0°C (May 23 12:00)
Major Data *1	Reactor Water level (May 23 11:00) (A) (Lower beyond lower end of the gauge , (B) -1600mm	Reactor Water level (May 23 11:00) (A) -1500mm, (B) -2100mm	Reactor Water level (May 23 11:00) (A) -1800mm, (B) -2250mm	SFP water temperature measured with a	Water temperature of SFP
		May 22 13:02 Hydrazine added freshwater was injected into the SFP at Unit 2 using concrete pump vehicle.			
		May 18 13:10 Hydrazine added freshwater was injected into the SFP at Unit 2 using concrete pump vehicle.			May 18 10:30 transferring water accumulated in the reactor bldg to the waste processing facility conducted
		May 18 09:23 4 workers entered the reactor BLDG to measure radiation			May18 10:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
		May 14 13:00 Water injected to the SFP			May17 10:00 The operation of transferring water accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
		May 12 15:20 Operation of discharging water accumulated in the concrete tunnel outside turbine bldg to the waste processing facility temporally restarted,			accumulated in Turbine bldg of unit-6 to the makeshift tank conducted.
		May 10 13:09 Water injected the SFP conducted			May 16 10:00 The operation of transferring water
		May 7 09:22 Operation of discharging water accumulated in the concrete tunnel outside turbine bldgtto he waste processing facility temporally stopped while piping work for feeding water into the reactor being conducted	May 23 14:08 Volume of water through feed water line and fire extinguishing lineto No.3 Reactor changed (decrease)		

(2) Fukushima Dai-ni NPPs

All units are cold shutdown (Unit-1, 2, 4 have been recovered from a event falling under Article 15*)

3. State of Emergency Declaration

11th 19:03 State of nuclear emergency was declared (Fukushima Dai-ni NPS) 12th 07:45 State of nuclear emergency was declared (Fukushima Dai-ichi NPS)

4. Evacuation Order

11th 21:23 PM direction: for the residents within 3km radius from Fukushima I to evacuate, within 10km radius from Fukushima I to stay in-house

12th 05:44 PM direction: for the residents within 10km radius from Fukushima I to evacuate

12th 17:39 PM direction: for the residents within 10km radius from Fukushima II to evacuate

12th 18:25 PM direction: for the residents within 20km radius from Fukushima I to evacuate

15th 11:06 PM direction: for the residents within 20-30km radius from Fukushima I to stay in-house

25th Governmental advise: for the residents within 20-30 km radius from Fukushima I to voluntarily evacuate

Abbreviations: SFP: Spent Fuel Storage Pool EDG: Emergency Diesel Generator RPV: Reactor Pressure Vessel R/B: Reactor Building RHR: Residual Heat Removal system CST: Condensate water Storage Tank

T/B: Turbine Building

*1 Trend data of primary parameters are available at Japan Nuclear Technology Institute's Home Page; "http://www.gengikyo.jp/english/shokai/special_4.html". *2 Data trend is continuously monitored.

the earthquake occured on March 11th. Other nuclear power

